


Portland General Electric Company Trojan Nuclear Plant P.O. Box 439 Rainier, Oregon 97048 (503) 556-3713



March 4, 1981 JPY-179-81



Mr. R. H. Engelken, Director U.S. Nuclear Regulatory Commission Region V Suite 202, Walnut Creek Plaza 1990 N. California Blvd. Walnut Creek, CA 94956

Dear Mr. Engelken:

This is an update on my previous letter, dated December 4, 1980, concerning nonfunctional fire barriers.

All of the three-hour fire penetrations on the enclosed list were repaired and returned to service by February 19, 1981.

Sincerely,

C. P. Yundt General Manager

CPY/CAO/RQR:bb

c: LER Distribution List

400g

NONFUNCTIONAL FIRE BARRIERS .

Page 1 of 2

C - CONDUIT

TAG #	LOCATION	ТҮРЕ	DEFICIENCIES	REMARKS
P-1	Service Water Pump Room (West Wall)	Elect. Wall Penetration	Needs Capped	Note 1 REPARED WEEK OF 16560
P-8	Cable Spreading Room (West Wall Floor)	Cable Tray Penet.	Backeide Needs Foam	Note 1 "
P-9	Cable Spreading Room (West Wall)	Cable Tray Penet.	Backside Needs Foam	Note 1
P-10	Cable Spreading Room (West Wall Floor Stab)	Cable Tray Penet.	Backside Needs Foam	Note 1
P-11	Cable Spreading room (North Wall Ceiling)	Cable Tray Penet.	Needs Foam	Note 1
P-12	Cable Spreading Room (North Wall Ceiling)	Cable Tray Penet.	Needs Foam	Note 1
P-13	Cable Spreading Room	Core for	Needs Fosm	Note 1
P-14	Cable Spreading Room (To C-41B Panel in Control Rm	Elect. Cable	Needs Fosm	Note 2
P-15	C-41B Panel in Control Rm.	Elect. Cable	Needs Foam	Note 2
· P-16 !	C-41B Panel in Control Rm.	Elect. Cable	Needs Foam	Note 2
P-17	C-41B Panel in Control Rm.	Elect. Cable	Needs Foam	Note 2
P-18	C-41B Panel in Control Rm.	Elect. Cable	Needs Foam	Note 2
P-19	Cable Spreading Room to C19 in Control Room	Elect. Cable	Needs Foam	Note 3
P-20 '	C-19 Panel Control Room '	Elect. Cable	Needs Fosm	Note 4

NONFUNCTIONAL FIRE BARRIERS

Page 2 of 2

TAG #	LOCATION	ТҮРЕ	DEFICIENCIES	REHARKS
P-21	Control Bldg. Elect. Aux. Room Floor Slab 'N' Line	. Core Drill	Needs Grout	Regrouted week of November 24, 1980
P-22	Floor Slab 'H' Line	Core Drill	Needs Grout	Regrouted week of November 24, 1930
P-23	East Wall	Core Hole	Needs Grout	Regrouted week of November 24, 1980
P-24	East Wall	Pipe Penetration	Needs Grout and	Capped and regrouted week of November 24, 1980

Note 1 - Electrical penetrations were made due to RDC 79-51, installation of additional area radiation monitors.

Note 2 - Electrical penetrations were made due to RDC 78-49, installation of high range noble gas monitors.

Note 3 - Electrical penetrations were made due to RDC 79-63, auxiliary feedwater low suction pressure trip modification.

Note 4 - Electrical penetrations were made due to RDC 79-99, auxiliary feedwater flow indication installation.