

**Western Piping & Engineering Co., Inc.**  
Nuclear Components Division

1485 Yosemite Avenue, San Francisco, California 94124 (415) 822-6464

U.S. Nuclear Regulatory Commission  
Region IV  
611 Ryan Plaza Drive, Suite 1000  
Arlington, TX 76011

March 2, 1981

Reference: Docket No. 99900302/81-01

Gentlemen:

In response to the Notice of Deviation resulting from the inspection of Mr. J.W. Sutton.

Corrective Action:

A water sample was taken from the source at the time this was brought to our attention. Report attached.

date of completion: January 9, 1981


Recurrence Prevention:

A chloride test kit, model CD-DT, utilizing the Titrimetric method of testing has been procured for the purpose of performing the chloride test in the future.

date of completion: March 10, 1981

I hope this will be sufficient to resolve the noted finding.

Sincerely,



R.M. Haytack  
Quality Assurance Manager

RMH:tw  
cc: K.A. Friedman  
J.C. Flaherty  
File

8104010019

# SAN FRANCISCO WATER DEPARTMENT

WATER QUALITY DIVISION

P.O. BOX 367

MILLBRAE, CA 94030

Date report made by phone \_\_\_\_\_

by letter 1/21/81


MR. RON HAYTACK

1485 Yosemite St.

San Francisco, Calif.

The following analytical report is on water samples recently received from you.

Sampling Point				
Date Sampled	1/21/81			
pH	9.1			
Alkalinity (mg/l)	24			
Chloride (mg/l)	7			
Hardness (mg/l)	32			
Turbidity (NTU)	0.45			
Conductivity (µmhos)	89			
Copper (mg/l)				
Iron (mg/l)				
Fluoride (mg/l)				
Chlorine (mg/l)	0.8			
MPN				
Membrane Filter				

  
 \_\_\_\_\_  
 Manager of Water Quality