#### **OPERATING DATA REPORT**

DOCKET NO.	50-0298
DATE	May 5, 1981
COMPLETED BY	P. L. Ballinger
TELEPHONE	402-825-3811

#### **OPERATING STATUS**

1. Unit Name:Cooper Nu	iclear Station	Notes
2. Reporting Period:April 198	31	
3. Licensed Thermal Power (MWt):	2381	
4. Nameplate Rating (Gross MWe):	836	
5. Design Electrical Rating (Net MWe	e): <u>778</u>	
6. Maximum Dependable Capacity (C	Gross MWe):	-
7 Maximum Dependable Capacity (N	Net MWe): 764	

8. If Changes Occur in Capacity Ratings (Items Number 3 Through 7) Since Last Report, Give Reasons: None

640

9. Power Level To Which Restricted, If Any (Net MWe): 640 10. Reasons For Restrictions, If Any: Temporary Turbine Modifications

	This Month	Yrto-Date	Cumulative
11. Hours In Reporting Period	719.0	2,879.0	59,904.0
12. Number Of Hours Reactor Was Critical	481.0	2,641.0	50,230.4
13. Reactor Reserve Shutdown Hours	0.0	0.0	
14. Hours Generator On-Line	481.0	2,641.0	49,358.8
15. Unit Reserve Shutdown Hours	0.0	0.0	0.0
16. Gross Thermal Energy Generated (MWH)	1,007,568.0	5,897,184.0	95,679,294.0
17. Gross Electrical Energy Generated (MWH)	278,852.0	1,636,217.0	30,113,231.0
18. Net Electrical Energy Generated (MWH)	267,933.0	1,570,791.0	29,017,121.0
19. Unit Service Factor	66.9	91.7	82.4
20. Unit Availability Factor	66.9	91.7	82.4
21. Unit Capacity Factor (Using MDC Net)	48.8	71.4	63.4
22. Unit Capacity Factor (Using DER Net)	47.9	70.1	62.3
	17.8	3.8	4.2
<ol> <li>23. Unit Forced Outage Rate</li> <li>24. Shutdowns Scheduled Over Next 6 Months (Ty)</li> </ol>			

Low Pressure Turbine Rotor Replacement, October 1, 1981, 6 weeks

25. If Shut Down At End Of Report Period, Estimated Date of Startup:	May 25, 1981		
26. Units In Test Status (Prior to Commercial Operation):	Forecast	Achieved	
INITIAL CRITICALITY			
INITIAL ELECTRICITY			
COMMERCIAL OPERATION			
8204150434 810505			

PDR ADOCK 05000298

## AVERAGE DAILY UNIT POWER LEVEL

DOCKET NO.	50-0298				
UNIT	Cooper Nuclear Station				
DATE	May 5, 1981 .				
COMPLETED BY	P. L. Ballinger				
TELEPHONE	402-825-3811				

AVERAGE DAILY POWER LEVEL (MWe-Net)	DAY	AVERAGE DAILY POWER LEVEL (MWe-Net)
587	17	553
585	18	551
582	19	537
579	20	456
579	21	19
577	22	0
574	23	0
575	24	0
572	25	0
571	26	0
568	27	0
560	28	0
558	29	0
555	30	0
554	31	an
. 553		

## INSTRUCTIONS

On this format, list the average daily unit power level in MWe-Net for each day in the reporting month. Compute to the nearest whole megawatt.

UNIT SHUTDOWNS AND POWER REDUCTIONS

# DOCKET NO. 050-0298 UNITNAME Cooper Nuclear Station DATE May 5, 1981 COMPLETED BY P. L. Ballinger TELEPHONE 402-825-3811

# REPORT MONTH April

									in the second
No.	Date	Ty pe <sup>-1</sup>	Duration (Hours)	Reason -	Method of Shutting Down Reactor <sup>3</sup>	Licensee Event Report #	System Code <sup>4</sup>	Component Code <sup>5</sup>	Cause & Corrective Action to Prevent Recurrence
81-4	810421	F	104	A	2	N/A	N/A	N/A	Reactor was manually scrammed due to high turbine vibration. A refueling and maintenance outage scheduled to commence on April 25, 1981 was started at this time.
	810425	S	134	С	4	N/A	N/A	N/A	Refueling and Maintenance Outage
1 F: F S: Sc (9/77)	rced heduled	B-M C-R D-R 1-O F-A G-0	son: quipment F aintenance efueling egulatory R perator Trai dministrativ )perational I ther (Expla	or Test estrictio ining & c Error (E	on License Fx		3-Auto		4 Exhibit G - Instructions for Preparation of Data Entry Sheets for Licensee Event Report (LER) File (NURLG 0161) 5 Exhibit 1 - Same Source

### COOPER NUCLEAR STATION OPERATIONS NARRATIVE April 1981

High vibrations were experienced in the low pressure turbine on April 20, 1981. The turbine was tripped and the reactor manually scrammed at 0101 hours, April 21, 1981. The Refueling and Maintenance Outage scheduled to commence at 1000 hours, April 25, 1981 was started after the reactor scram. Upon turbine disassembly, it was found that three blades had been thrown from LP #1. Disassembly and inspection of LP #2 is in progress. A thirty day outage was originally planned. Some additional time will be required to reblade two rows of blades on each LP unit. A startup date of May 25, 1981 is currently planned.