

Supplementary Information to
LER 82-034/01 T-0

Licensee: Mississippi Power & Light Company
Facility: Grand Gulf Nuclear Station
Docket No.: 50-416

On August 14 at 1300 hours and again at 2030 hours the HPCS system automatically initiated. The first initiation may be attributed to maintenance activities being conducted on reactor vessel water level instruments. At 2115 hours, following the second initiation, RHR A, B and C pumps and the HPCS pump breakers were racked out to prevent inadvertent initiations while venting reactor vessel water level instruments. A Limiting Condition for Operation was entered under T.S.3.5.2. No core alterations were being performed at that time and secondary containment integrity was established. The breakers were reset at 0500 hours on August 15. No further corrective action is intended. This is considered a final report and is reported pursuant to T.S.6.9.1.12.b.