

APPENDIX A

NOTICE OF VIOLATION

Duke Power Company

License CPFR 84

Based on the results of the NRC inspection conducted on October 3-6, 1978, it appears that certain of your activities were not conducted in full compliance with NRC regulations and License conditions as indicated below. These items have been categorized as described in our correspondence to you dated December 31, 1974.

Criterion V of Appendix B to 10 CFR 50, as implemented by commitments set forth in the DPC Topical Report "Quality Assurance Program - Duke 1" Section 17.1.5, states in part that:

"Activities affecting quality shall be accomplished in accordance with requirements imposed by...instructions, procedures and drawings."

Procedure M-24 of the Construction Quality Assurance Program specifies that:

"QC inspectors shall monitor to verify that if weld joints are to be left overnight in a fit-up or tacked but not welded condition, the joint area is protected to prevent the entry of contaminants."

Contrary to the above requirements, on October 5, 1978, the inspector found that fit-up/tacked joints on the pressurizer surge line ISO-MCF1-2NC2 had been left unprotected.

This is an infraction.

7812270368