

Attachment to AECM-83/0549
Page 1 of 1

(PLEASE PRINT OR TYPE ALL REQUIRED INFORMATION)

CON'T

0	1
7	8

REPORT SOURCE

DOCKET NUMBER

EVENT DATE

REPORT DATE

0 2 | During an inspection, by the Fire Protection Coordinator, an area
0 3 | containing safety related cable in the Aux. Bldg. was identified as not
0 4 | having smoke detectors. The area was Stairwell 1A12 on elevations 185
0 5 | and 208 feet. An investigation revealed no combustibles in the area. An
0 6 | hourly fire watch was established. This condition has no affect on the
0 7 | health and safety of the public and does not constitute a threat to
0 8 | plant safety.

CAUSE DESCRIPTION AND CORRECTIVE ACTIONS (27)

1 0 The smoke detector was omitted from the original plant design. DCP

1 1 82-717 provides for installation of smoke detectors in Stairwell 1A12.

1 2 An hourly fire watch will be maintained in the interim. Smoke detector

1 3 installation is expected to be completed prior to Commercial Operation.

NAME OF PREPARER Ron Byrd

PHONE: _____



MISSISSIPPI POWER & LIGHT COMPANY

Helping Build Mississippi

P. O. BOX 1640, JACKSON, MISSISSIPPI 39205

September 8, 1983

NUCLEAR PRODUCTION DEPARTMENT

U. S. Nuclear Regulatory Commission
Region II
101 Marietta St., N.W., Suite 2900
Atlanta, Georgia 30303

Attention: Mr. J. P. O'Reilly, Regional Administrator

Dear Mr. O'Reilly:

SUBJECT: Grand Gulf Nuclear Station
Unit 1
Docket No. 50-416
License No. NPF-13
File 0260/L-835.0
Update Report - Omission of
Smoke Detectors from
Original Plant Design
LER 82-060/01 X-3
AECM-83/0549

This letter submits an update to a previous update report submitted on July 12, 1983. The event for which the report was submitted occurred on September 10, 1982, when during an inspection by the Fire Protection Coordinator, two areas in the Auxiliary Building were found to have no smoke detectors.

As stated in the previous report, it was determined that smoke detectors were not needed in Room 1A605. Design Change Package 82-717 provides for installation of smoke detectors in Stairwell 1A12. An hourly fire watch is being maintained in the interim. Smoke detector installation is expected to be completed prior to commercial operation. Attached is LER 82-060/01 X-3 which is a final report.

Yours truly,

for

L. F. Dale
Manager of Nuclear Services

EBS/SHH:sap
Attacment

cc: (See Next Page)

OFFICIAL COPY

1122
1/1

MISSISSIPPI POWER & LIGHT COMPANY

cc: Mr. J. B. Richard (w/a)
Mr. R. B. McGehee (w/o)
Mr. T. B. Conner (w/o)
Mr. G. B. Taylor (w/o)

Mr. Richard C. DeYoung, Director (w/a)
Office of Inspection & Enforcement
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555

Document Control Desk (w/a)
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555