

THE CINCINNATI GAS & ELECTRIC COMPANY



CINCINNATI, OHIO 45201  
July 28, 1983  
LOZ-83-0090

J. WILLIAMS, JR.  
SENIOR VICE PRESIDENT  
NUCLEAR OPERATIONS

Docket No. 50-358

U.S. Nuclear Regulatory Commission  
Region III  
799 Roosevelt Road  
Glen Ellyn, Illinois 60137

Attention: Mr. J.G. Keppler  
Regional Administrator

Gentlemen:

RE: WM. H. ZIMMER NUCLEAR POWER STATION - UNIT 1  
10CFR50.55(e), ITEM E-30, LACK OF INSTALLATION  
INSPECTION OF NON-CLASS 1E CABLES IN PANELS  
W.O. 57300, JOB E-5590, FILE NO. 956C, E-30

This letter constitutes an interim report concerning the subject condition initially reported to the Commission on October 27, 1982 under the requirements of 10CFR50.55(e).

Our previous report, QA-2232, dated January 25, 1983, identified the corrective actions that are being implemented to resolve this item. The status of each corrective action is discussed below.

- 1.) The Stop Work (82-05) issued on October 12, 1982, suspending the installation and termination of non-essential and associated cables in Category I structures is still in effect. This order will not be rescinded until items 2 and 3 below are complete.
- 2.) Construction and inspection procedures for Cable Pulling, Raceway Installation and Cable Termination have been revised to include inspection criteria for electrical separation. The procedure for cable termination is also being revised to identify the panels requiring inspection. We anticipate that this procedure will be approved by July 29, 1983.
- 3.) The contractor's construction personnel and QC inspectors will receive training on the construction and inspection procedures and the applicable design documents in accordance with the contractor's QA program. CG&E's QA personnel will ensure compliance.

8308050394 830728  
PDR ADDCK 05000358  
S PDR

AUG 01 1983

1827  
110


Mr. J.G. Keppler  
Regional Administrator  
July 28, 1983  
LOZ-83-0090  
Page 2

- 4.) Procedure NEP-8.5, Rev. 0 for the review of electrical separation of cables in essential panels was prepared and approved. The review was initiated on March 3, 1983. However, the review was halted on May 27, 1983 to allow procedure revisions and retraining of personnel involved in the walkdown to the revised procedures. The walkdown was re-initiated on July 6, 1983. We anticipate completion of this program by August 31, 1983.

A follow-up report will be submitted by September 30, 1983. We trust the above will be found acceptable as an interim report under 10CFR50.55(e).

Very truly yours,

THE CINCINNATI GAS & ELECTRIC COMPANY

By   
J. WILLIAMS, JR.  
SENIOR VICE PRESIDENT

DJS/sfr

cc: NRC Office of Inspection & Enforcement  
Washington, D.C. 20555  
NRC Senior Resident Inspector  
ATTN: W.F. Christianson  
NRC Zimmer Project Inspector, Region III  
ATTN: E. R. Schweibinz