

## MISSISSIPPI POWER & LIGHT COMPANY

Helping Build Mississippi O. BOX 1640, JACKSON, MISSISSIPPI 39205

NUCLEAR PRODUCTION DEPARTMENT

September 23, 1983

U.S. Nuclear Regulatory Commission Region II 101 Marietta St., N.W., Suite 2900 Atlanta, Georgia 30303

Attention: Mr. J. P. O'Reilly, Regional Administrator

Dear Mr. O'Reilly:

SUBJECT: Grand Gulf Nuclear Station Unit 1 Docket No. 50-416 License No. NPF-13 File 0260/L-835.0 Special Report 83-067/1 - Update Report - Accelerographs Used for Seismic Monitoring Discovered Damaged AECM-83/0600

This is an update to a previous report submitted on August 19, 1983. The conditions for which the report was submitted are described in the following paragraphs.

During scheduled surveillance on the four pipe mounted triaxial peak recording accelerographs used for seismic monitoring it was discovered the instruments had been damaged due to over-ranging. The range of the instruments is .01 to 2g. The range is too low to compensate for normal pipe movement and vibration.

The instrument on the HPCS spray line (Technical Specification 3.3.7.2-1.2.j) was found damaged July 4, 1983, and replaced July 13, 1983. The LPCS spray line instrument (Technical Specification 3.3.7.2-1.2.1) was found damaged July 5, 1983, and replaced July 13, 1983.

The instruments on the reactor recirculation and main steam piping were found damaged on July 12, 1983. New instruments were installed and calibrated on August 26, 1983.

A Design Change, Technical Specification Change, and Final Safety Analysis Report Change is being prepared to (1) delete three of the above four instruments as allowed by Regulatory Guide 1.12 and ANSI N18.5 and (2) to increase the range from .01 to 2g to .01 to 10g. The higher range instrument will not be installed until all required documentation is approved. The increased range will prevent normal pipe movement and vibration from over-ranging and damaging the instrument. This is reported pursuant to

8309300329 830923 PDR ADOCK 05000413

TE 22

## MISSISSIPPI POWER & LIGHT COMPANY

Technical Specification 3.3.7.2.a. The event had no affect on the health and safety of the public and did not constitute a threat to plant safety. This is an update report. The next update report is expected to be submitted by December 31, 1983.

Yours truly,

San H Hobbs

for L. F. Dale

Manager of Nuclear Services

## EBS/SHH:rg

cc: Mr. J. B. Richard

Mr. R. B. McGehee

Mr. T. B. Conner

Mr. G. B. Taylor

Mr. Richard C. DeYoung, Director Office of Inspection & Enforcement U. S. Nuclear Regulatory Commission Washington, D. C. 20555

Document Control Desk U. S. Nuclear Regulatory Commission Washington, D. C. 20555