



Telegram

419P EST JUN 19 72 DEB719

SSB221 DE CCE205 (SF 171CC501205)PD WU TSDEPT MOLI 0450P EDT06/19/72

ZCZC 2 PD TDMS CORDOVA ILL 19 337P CDT

DUANE BOYD REG 3 COMPLIANCE

USAEC 799 ROOSEVELT RD GLEN ELLYN ILL 60137

BT

REFERENCE QUAD CITIES NUCLEAR POWER STATION DPR-30 APPENDIX A
SECTIONS 1.0.A.4, 6.6.A.3 AND 6.6.B.3 DURING THE PERFORMANCE OF
THE TORUS MOVEMENT TEST /STI-98/ ON THE QUAD CITIES NUCLEAR POWER
STATION UNIT TWO AN AUTOMATIC PRESSURE RELEASED VALVE /203-3-D/
FAILED TO OPERATE. THE MALFUNCTION OCCURED AT 450AM ON JUNE 19

1972, WHEN A MANUAL OPENING SIGNAL WAS IMPOSED. THE REACTOR WAS
OPERATING AT 650 MWT WITH TURBIN GENERATOR OUT OF SERVICE.

INVESTIGATION IS IN PROGRESS AND A LETTER WILL FOLLOW WITHIN TEN DAYS

SF-1201 (R5-69)

western union

Telegram

B B STEPHENSON QUAD CITIES NUCLEAR POWER STATION CORDOVA ILLINOIS

NNNN(0451P EDT)

8304060482 720629
PDR ADOCK 05000265
S PDR

JUN 23 1972

Copy sent PDR + Local PDR

SF-1201 (R5-69)

312 858-2660
D B
TIME DELIVERED 3294
BY E L
TO BE MAIL

2 0903

20-265
Encl