

LICENSEE EVENT REPORT (LER)

FACILITY NAME (1) ST. LUCIE PLANT, UNIT 1										DOCKET NUMBER (2) 0 5 0 0 0				PAGE (3) 1 OF 1		
TITLE (4) SHIELD BUILDING EXHAUST FAN DAMPERS																
EVENT DATE (5)			LER NUMBER (6)				REPORT DATE (7)			OTHER FACILITIES INVOLVED (8)						
MONTH	DAY	YEAR	YEAR	SEQUENTIAL NUMBER	REVISION NUMBER	MONTH	DAY	YEAR	FACILITY NAMES N/A				DOCKET NUMBER(S) 0 5 0 0 0			
0	6	13	84	84	004	0	7	13	84					0 5 0 0 0		
OPERATING MODE (9)		THIS REPORT IS SUBMITTED PURSUANT TO THE REQUIREMENTS OF 10 CFR § (Check one or more of the following) (11)														
1		20.402(b)				20.405(c)				50.73(a)(2)(iv)				73.71(b)		
POWER LEVEL (10)		0 9 9				20.405(a)(1)(i)				50.73(a)(2)(v)				73.71(c)		
		20.405(a)(1)(ii)				50.36(c)(2)				50.73(a)(2)(vii)				OTHER (Specify in Abstract below and in Text, NRC Form 366A)		
		20.405(a)(1)(iii)				50.73(a)(2)(i)				50.73(a)(2)(viii)(A)						
		20.405(a)(1)(iv)				50.73(a)(2)(ii)				50.73(a)(2)(viii)(B)						
		20.405(a)(1)(v)				50.73(a)(2)(iii)				50.73(a)(2)(ix)						
LICENSEE CONTACT FOR THIS LER (12)																
NAME J. P. Brannin										TELEPHONE NUMBER AREA CODE 3 0 5 4 6 5 - 3 5 5 0						
COMPLETE ONE LINE FOR EACH COMPONENT FAILURE DESCRIBED IN THIS REPORT (13)																
CAUSE	SYSTEM	COMPONENT	MANUFACTURER	REPORTABLE TO NPRDS		CAUSE	SYSTEM	COMPONENT	MANUFACTURER	REPORTABLE TO NPRDS						
A	V C	C D M P		N												
SUPPLEMENTAL REPORT EXPECTED (14)												EXPECTED SUBMISSION DATE (15)		MONTH	DAY	YEAR
<input type="checkbox"/> YES (If yes, complete EXPECTED SUBMISSION DATE)												<input type="checkbox"/> NO				

ABSTRACT (Limit to 1400 spaces, i.e., approximately fifteen single-space typewritten lines) (16)

On June 13, 1984, a surveillance was performed in accordance with T.S. 4.6.6.1 on both HVE6A&6B (Shield Building Exhaust Fan Dampers). At that time flow was found to be less than the required 6000 CFM on each train.

The dampers were inspected for proper operation. This inspection showed that while the dampers were working properly they were slightly out of adjustment. They were both readjusted within one hour. The flows after adjustment were 6543 CFM and 6522 CFM for HVE 6A&6B, respectively.

8407190430 840713
PDR ADOCK 05000335
S PDR



July 13, 1984
PNS-LI-84-239

U. S. Nuclear Regulatory Commission
Document Control Desk
Washington, D. C. 20555

Gentlemen:

Re: Reportable Event 84-04
St. Lucie Unit 1
Date of Event: June 13, 1984
Shield Building Exhaust Fan Dampers

The attached Licensee Event Report is being submitted pursuant to the requirements of 10 CFR to provide notification of the subject event.

Very truly yours,

A handwritten signature in dark ink, appearing to read "J. W. Williams, Jr.", written in a cursive style.

J. W. Williams, Jr.
Group Vice President
Nuclear Energy

JWW/PLP/js

Attachment

cc: J. P. O'Reilly, Region II, USNRC
Harold F. Reis, Esquire
File 933.1

LE22
11