



Donald B Miller, Jr
 Site Manager
 Midland Project

Midland Project: PO Box 1963, Midland, MI 48640 • (517) 631-8650

October 28, 1982

Mr. W. D. Shafer, Chief
 Midland Project Section
 US Nuclear Regulatory Commission
 Region III
 799 Roosevelt Road
 Glen Ellyn, IL 60137

| PRINCIPAL STAFF | | | |
|-----------------|--|------|------------|
| RA | | CI | |
| D/RA | | INF | |
| A/RA | | SP ✓ | |
| DEPRP | | PAQ | |
| DEPGOSI | | SLO | |
| DEBTP | | | |
| HL | | | |
| OL | | FILE | <i>mls</i> |

orig 3

MIDLAND PROJECT GWO 7020
 REMEDIALS SOIL WORK AUTHORIZATION
 File: 0485.16 UFI: 42*05*22*04, 12*32 Serial: CSC-6405

This letter documents the agreements reached during a telephone conversation with your Dr. Landsman on October 26, 1982, at which time our Mr. Wheeler discussed several open soils issues. Concurrence from Dr. Landsman was obtained on the following:

1. Bechtel drawing C-1304 had previously been transmitted to Dr. Landsman for the purpose of coordinating a change to the underpinning excavation requirements. The proposed change consisted of providing the Bechtel Resident Geotechnical Engineer with the latitude to approve unlagged excavations in excess of those previously noted. Dr. Landsman concurred with the change with the provision that the Resident Geotechnical Engineering be limited in the depth of excavation permitted in the fill. It was agreed that the limit for Resident Geotechnical Engineer's Approval authority be limited to 36" to 42" in fill (depth of 3 lagging sections plus depth for clearance to install 3rd lagging section.)
2. It was also agreed that the baseline ovality readings for the service water pipe need not be added to the Work Activity list. This agreement is predicated on the fact that QC is not involved with the subject work.

[Handwritten Signature]
 D. B. Miller
 Site Manager

DBM/RMW/dmw

NOV 1 1982

8406050133 840517
 PDR FOIA
 RICE84-96

PDR