

I - MOSBA - 217A

Time

A.S. Bontwell

Date

4-8/4-9 Nite shift

19001809 -> Hooked up recorder on 112 + 185 AS requested. Needs to stay hooked up for 7 days. Filled out recorder work sheet.

DOCKETED

OSNRE

95 SEP 8 4:13

2HV-8220 - LLRT in progress to MWO # 29001005. Unit II !!!

OFFICE OF SECRETARY

DOCKETING & SERVICE

BRANCH

A9000545 - Seismic Trigger Assembly LCO -> FWC to OPS for LCO closure

H2 Recombiner Unit I surv. I/P TLW will roll LPN 24547-102

19001268 + surv 24676-101 - Need to fill + vent RVHIS sensors when RCS level is raised. Then close out surv. + MWO. Replace covers ???

If secondary performance MWO's are started need to ensure time charged to correct code per MSB.

Will need to stroke per spray valves 455 B+C today when maint. finishes reassembly.

18807131 - Backflushable filter valve 41326B will roll from Ranny Bell to FWF Hot per ops. FWC back to maint. replace limit switch

Unit II D/G 2A Dewpoint on receiver/dryer K-02 out of specs. See attached sheet for reading taken on days + nights. Scott Hammond notified George Beckhold of problem as request by G.B. in 7:30 AM meeting 4-8-90. G.B. instructed RSH to contact ops and have them feed and bleed the tank for 24 hrs. P.M. does not document any corrective actions taken when out of spec. dew point identified, need to check on this. MWO 29000282 is written on this dryer for vibration and noise ???

NUCLEAR REGULATORY COMMISSION
Docket No. 50-424425-CLA-3 EXHIBIT NO. II-217A
In the matter of Gen. Penney Co. Inc.
 Staff Applicant Intervenor Other
 Identified Received Rejected Other
Date 8/25/95 Witness A.G. ... Reporter W.L.W.

Time

Date 4-8/4-9 continued

Log book contains Unit I down print readings and the test method and hook up used to take readings. This could become very important since PGL & BTM are off till Wed. and they have taken all previous data except for RSH & MSB.

~~19001827~~

19001827 - RB will roll to JWF. Turb. Emerg. Brg. oil pump problem investigated & found nothing wrong. Ops wants us to discuss with Murdock or Montgomery before signing off MWO.

19001824 - RB will roll to TWC. Safeguards test light for RCP #2 N.F.

22 PROJECT
010829

4-8

Unit 2 Diesel Generators Air Dew Point
EG&G 911 Dew-All

DAYS	D/G	K02	VP1114	FS3529		
			43.9°F	60.9°F	39.7°F	61.4°F
		K01	60.9°F	43.9°F	61.4°F	39.7°F
	D/G 2B	K01	33.7°F	39.5°F		
		K02	44.4°F	44.6°F		

nights	4-8/4-9	UNIT 2A DG	NIGHTS
			K02
	VP1114	56.7°F	
	FS 3529	40.26°F (15.7°C)	