

DMA

JUL 11 1984

Docket No. 50-329
Docket No. 50-330

Consumers Power Company
Midland Nuclear Plant
ATTN: Mr. D. L. Quamme
Site Manager
P. O. Box 1963
Midland, MI 48640

SUBJECT: REMEDIAL SOILS WORK ACTIVITIES

Dear Mr. Quamme:

The following critical work activity presently scheduled for the month of July, 1984, has been reviewed by our office. You are authorized to proceed with the work in accordance with your letters dated June 13 and 27, 1984 and Attachment B.

207050005

Should you have any questions regarding this matter, please call me at (312) 790-5635.

Sincerely,

"original signed by J. Harrison"

J. J. Harrison
Chief, Section 1D

Enclosures: Attachments A and B

cc w/enclosures:
See attached distribution list

RII
RPK
Landsman/db
07/10/84

RIII
JJA
Gardner

RIII
JJA
Harrison
7/10/84

8407170294 840711
PDR ADDCK 0500329
A PDR

*LE01
1/1*

cc w/encls:

DMB/Document Control Desk (RIDS)
Resident Inspector, RIII
The Honorable Charles Bechhoefer, ASLB
The Honorable Jerry Harbour, ASLB
The Honorable Frederick P. Cowan, ASLB
William Paton, ELD
Michael Miller
Ronald Callen, Michigan
Public Service Commission
Myron M. Cherry
Barbara Stamiris
Mary Sinclair
Wendell Marshall
Colonel Steve J. Gadler (P.E.)
Howard Levin (TERA)
Billie P. Garde, Government
Accountability Project
Lynne Bernabei, Government
Accountability Project
Stone and Webster Michigan, Inc.

Attachment A



Consumers
Power
Company

Dean L. Quamme
Site Manager
Midland Project

Midland Project PO Box 1963, Midland, MI 48540 - (517) 631-8950

June 8, 1984

Mr J J Harrison, Chief
Midland Project Section
U S Nuclear Regulatory Commission
Region III
799 Roosevelt Road
Glen Ellyn, IL 60137

MIDLAND ENERGY CENTER
MIDLAND DOCKET NOS 50-329, 50-330
REMEDIAL SOILS WORK AUTHORIZATION
FILE 0485.16 SERIAL CSC-7865
0655

We request authorization for the following activities under the Work Authorization Procedure:

SERVICE WATER PUMP STRUCTURE

→ 207053005 Excavate Pier 1
207050005 Set-up and Perform Plate Load Test @ Pier 1
207053010 Excavate Pier 1A

DLQ/AEB/klw

CC Administrator, Region III
DSHood, NRR Project Manager, Washington
Midland Project Manager, Region III
Midland Resident Inspector, Midland

8406210396

1p.

Attachment B

Subject: Record of telephone call on July 3, 1984 regarding plate load test between NRC and CPCo.

Participants: NRC - Ross Landsman

CPCo - Bob Wheeler

Purpose: To discuss four NRC comments on June 27, 1984 CPCo letter.

Summary:

1. NRC's Comment #1 - Each individual loading increment will be held at least 15 minutes. CPCo agreed.
2. NRC's Comment #4 - Two block samples will be preserved. One undisturbed above the bearing elevation and one under the plate load test. CPCo agreed.
3. NRC's Comment #11 - The predicted load settlement plots will be issued to the NRC prior to the test. CPCo agreed.
4. NRC's Comment #12 - A set of curves for various Poisson's ratios will be made available to the NRC prior to the test. CPCo agreed.