

Commonwealth Edison Company
LaSalle Generating Station
2601 North 21st Road
Marseilles, IL 61341-9757
Tel 815-357-6761



October 13, 1995

U. S. Nuclear Regulatory Commission
Attention: Document Control Desk
Washington, D. C. 20555

This special report is submitted in accordance with LaSalle Unit 2 Operating License NPF-18, Appendix A, and Technical Specifications 3.7.6 and 6.6.c.

Technical Specification 3.7.6 requires that all fire rated assemblies and all sealing devices in fire rated assemblies (fire doors, fire windows, fire dampers, cable and piping penetration seals and ventilation seals) separating portions of redundant systems important to safe shutdown within a fire area shall be OPERABLE at all times.

On September 21, 1995, at 1120 hours, Fire Door 615 was inoperable for a period greater than seven days. Door 615 was opened on September 14, 1995, at 1120 hours to allow access to Reactor Recirculation System Panel 2H13-P634 which is located in Fire Subzone 4E2-2. Troubleshooting was being performed from Panel 2H13-P634 in an attempt to determine the cause of valve oscillations on Reactor Recirculation Flow Control Valves 2B33-F060A and 2B33-F060B. Because Door 615 is located in close proximity to Panel 2H13-P634, it was necessary to open Door 615 so test equipment could be placed near the panel. Fire Door 615 is located in the wall which separates Fire Subzones 4E2-1 and 4E2-2 in the Unit 2 Auxiliary Building on elevation 731'. An Hourly Fire Watch was established in accordance with the Action Statement of Technical Specification 3.7.6 to inspect the affected areas while the door was inoperable. This compensatory measure along with the operable fire detection existing on both sides of the door and the Fire Prevention Administrative Program ensured the level of fire protection was not reduced during this event.

200021


9510240178 951013
PDR ADDCK 05000374
S PDR

A Unicom Company

JE221/0

A Special Report is required because the door was not restored to an operable status within seven days. Door 615 was returned to an operable status (i.e., closed) on October 5, 1995, at 1225 hours upon completion of the troubleshooting activities.

Sincerely,



D. J. Ray
Station Manager
LaSalle County Station

DJR/CJD/lja

cc: H. J. Miller, NRC Region III Administrator
P. G. Brochman, NRC Senior Resident Inspector, LaSalle
R. J. Zuffa, IDNS Resident Inspector
INPO - Records Center
D. L. Farrar, Nuclear Regulatory Service Manager, NORS