



231 W. Michigan, P.O. Box 2046 Milwaukee, WI 53201-2046

(414) 221-2345

November 20, 1995

NPL 95-0464

Document Control Desk  
U.S. NUCLEAR REGULATORY COMMISSION  
Mail Station P1-137  
Washington, DC 20555

Gentlemen:

STATUS UPDATE  
COMPONENT COOLING WATER SYSTEM UPGRADES  
POINT BEACH NUCLEAR PLANT, UNITS 1 AND 2

The purpose of this letter is to provide an update on the status of the Component Cooling Water (CCW) issues at our Point Beach Nuclear Plant addressed in our letter to the NRC staff dated June 1, 1994. This letter is issued to correct administrative errors in our November 8, 1995 letter.

In the June 1, 1994 letter, Wisconsin Electric stated that the following actions were to be taken:

- Final walkdowns of CCW small bore piping in the Unit 2 Containment Building were expected to be completed by October 30, 1994.
- Design enhancements for the support of CCW small bore piping in the Unit 1 and Unit 2 Containment Building were expected to be completed by November 7, 1995.
- Design enhancements for the support of CCW small bore piping in the Auxiliary Building were also expected to be completed by November 7, 1995.
- The NRC would be notified of the implementation schedule for CCW modifications associated with our resolution to Generic Letter 87-02, "Verification of Seismic Adequacy of Mechanical and Electrical Equipment in Operating Reactors, Unresolved Safety Issue (USI) A-46".

Subsequent to our last correspondence, we have completed the Unit 2 Containment Building walkdowns. We have also completed the installation of all pipe support design enhancements in the Unit 1 and Unit 2 Containment Buildings. We expect to complete the pipe support design enhancements in the Auxiliary Building by April 1, 1996.

210037

9511270181 951120  
PDR ADOCK 05000266  
P PDR

A subsidiary of Wisconsin Energy Corporation


ADJ5/10

Document Control Desk  
November 20, 1995  
Page 2

In our June 30, 1995, submittal of the USI A-46 Seismic Evaluation Report response to NRC Generic Letter 87-02, we identified anchorage outliers for the Unit 1 and Unit 2 CCW Surge Tanks. The fixes for the anchorage outliers are the only modifications to the CCW piping system associated with the USI A-46 effort. Resolution of the two outliers will be included as part of the Auxiliary Building design enhancement scope of work, and scheduled as such.

If you require additional information, please contact us.

Sincerely,



G. M. Krieser  
Manager  
Industry and Regulatory Services

cms

cc: Regional Administrator, Region III  
Resident Inspector