



Commonwealth Edison
1400 Opus Place
Downers Grove, Illinois 60515

April 14, 1992

U.S. Nuclear Regulatory Commission
Attn: Document Control Desk
Washington, D.C. 20535

Subject: LaSalle County Station Units 1 and 2
Status of NRC Bulletin 88-10
NRC Docket Nos. 50-373 and 50-374

Reference: (a) P.L. Piet letter to USNRC dated April 16, 1991

Gentlemen:

A status report regarding the schedule for the breaker replacements as outlined in LaSalle County Station's response to NRC Bulletin 88-10 was provided in Reference (a). All of the outstanding Unit 2 circuit breaker replacements were completed during L2R04, as proposed in our response.

The attached Tables delineate the current status and schedule for installation of the remaining Unit 1 breakers. It is Commonwealth Edison's (CECo) expectation to complete all circuit breaker installations in advance of L1R05, presently scheduled for September 1992.

CECo's Nuclear Engineering Department currently has documented justification for continued operation valid through LaSalle Unit 1 Reload 5.

Please direct any questions you may have concerning this status report to this office.

Very truly yours,

JoAnn M. Shields
Nuclear Licensing Administrator

Attachment

cc: A.B. Davis - Regional Administrator, Region III
D.E. Hills, Senior Resident Inspector - LaSalle County Station
B. Siegel - NRR, Project Manager

210001

9204210283 920414
PDR ADOCK 05000373
Q PDR

ZNLD/1734/1

IE21
11

TABLE 1
MOLDED CASE CIRCUIT BREAKERS REQUIRED TO BE INSTALLED IN
RESPONSE TO WMC BULLETIN # 88-10
BREAKERS SUPPLIED BY FARWELL & HENDERICKS

STORES ITEM NUMBER	MANUFACTURER	MODEL NUMBER	OPTIONS	REPLACEMENT LOCATION	TO BE INSTALLED ON WORK REQUEST	STATUS / REPLACEMENT SCHEDULE (NOTE 2)	REMARKS
791A58	WESTINGHOUSE	HFB2100L	WITH AUX SWITCH	FOR STOCK ONLY			
791B58	WESTINGHOUSE	HFB2040L	NONE	FOR STOCK ONLY			
791C58	WESTINGHOUSE	HFB2020L	NONE	10C12E, POS 16 125 VDC ARI	L-99773	COMPLETE	
				10C12E, POS 21 125 VDC ARI	L-99772	COMPLETE	
				20C11E, POS 16 ARI	L-94217	COMPLETE	
				20C13E, POS 21 ARI	L-94216	COMPLETE	
791D58	WESTINGHOUSE	HFB2040L	WITH AUX SWITCH	FOR STOCK ONLY			
791E58	GENERAL ELEC	TEC36100WL	NONE	1AP79E, COMP 7C HP INJECTION VALVE 1E22-F004	L-99775	COMPLETE	
791F58	GENERAL ELEC	TEC36150WL	NONE	FOR STOCK ONLY			
791G58	GENERAL ELEC	TEC36007WL	NONE	FOR STOCK ONLY			

TABLE 1
MOLDED CASE CIRCUIT BREAKERS REQUIRED TO BE INSTALLED IN
RESPONSE TO NRC BULLETIN # 88-10
BREAKERS SUPPLIED BY FARWELL & HENDERICKS

STORES ITEM NUMBER	MANUFACTURER	MODEL NUMBER	OPTIONS	REPLACEMENT LOCATION	TO BE INSTALLED ON WORK REQUEST	STATUS / REPLACEMENT SCHEDULE (NOTE 2)	REMARKS
791B59	GENERAL ELEC	TEC36015WL	NONE	2AP79E, COMP 5C HPCS DG OIL STORAGE SUPPLY PUMP A	L-94233	COMPLETE	
				2AP79E, COMP 2B AIR COMPRESSOR HP 2E22-S001	L-94234	COMPLETE	
				2AP79E, COMP 5B DG FUEL OIL TRANSFER PUMP	L-94232	COMPLETE	
				2AP79E, COMP 5F HPCS FAN 2VD02C	L-94231	COMPLETE	
				2AP79E, COMP 2C HPCS WATER LEG PUMP	L-94230	COMPLETE	
791C59	GENERAL ELEC	TEC36003WL	NONE	FOR STOCK ONLY			
791D59	GENERAL ELEC	TEC36050WL	NONE	FOR STOCK ONLY			
791E59	GENERAL ELEC	TEC36030WL	NONE	FOR STOCK ONLY			
791F59	GENERAL ELEC	THED136070WL	WITH AUX SWITCH	FOR STOCK ONLY			

TABLE 1
MOLDED CASE CIRCUIT BREAKERS REQUIRED TO BE INSTALLED IN
RESPONSE TO NRC BULLETIN # 88-10
BREAKERS SUPPLIED BY FARWELL & HENDERICKS

STORES ITEM NUMBER	MANUFACTURER	MODEL NUMBER	OPTIONS	REPLACEMENT LOCATION	TO BE INSTALLED ON WORK REQUEST	STATUS / REPLACEMENT SCHEDULE (NOTE 2)	REMARKS
791G59	GENERAL ELEC	THED124050WL	WITH AUX SWITCH	FOR STOCK ONLY			
791H59	GENERAL ELEC	TI-ED136020WL	NONE	FOR STOCK ONLY			
791B60	GENERAL ELEC	THED136050WL	NONE	FOR STOCK ONLY			
791E60	GENERAL ELEC	TEB122030WL	NONE	FOR STOCK ONLY			
791F60	GENERAL ELEC	TEB122015WL	NONE	FOR STOCK ONLY			
791G60	GENERAL ELEC	TEB122060WL	NONE	FOR STOCK ONLY			
791H60	GENERAL ELEC	TEB122100WL	NONE	FOR STOCK ONLY			
791A61	WESTINGHOUSE	HLB2400	NONE	ZDC09E 125 VDC BATTERY CHARGER	L-94228	COMPLETE	
791B61	GENERAL ELEC	TFJ224175WL	WITH A 12 VDC UNDER VOLTAGE RELEASE COIL	ZC715003E RPS MG SET	L-94227	COMPLETE	
791C61	WESTINGHOUSE	HLB2300	NONE	1DC02E, COMP 1A 2.0 VDC BATTERY CHARGER	L-99769	COMPLETE	

TABLE 2
MOLDED CASE CIRCUIT BREAKERS REQUIRED TO BE INSTALLED IN
RESPONSE TO MRC BULLETIN # 88-10
BREAKERS SUPPLIED BY NUTHERM INTERNATIONAL

STORES ITEM NUMBER	MANUFACTURER	MODEL NUMBER	REPLACEMENT LOCATION	TO BE INSTALLED BY WORK REQUEST	STATUS/INSTALLATION SCHEDULE (NOTE 4)	REMARKS
=====	=====	=====	=====	=====	=====	=====
792E34	SEIMENS/ITE	BQ1-B015	FOR STOCK ONLY	_____	_____	_____
792F34	SEIMENS/ITE	BQ1-B020	FOR STOCK ONLY	_____	_____	_____
792G34	SEIMENS/ITE	BQ1-B030	FOR STOCK ONLY	_____	_____	_____
792H34	SEIMENS/ITE	BQ2-B015	1AP78E, COMP E1 HEAT TRACING H-O SAMPLE LINES	L-99778	L1R05P	BREAKER RECEIVED _____
			1AP73E, COMP E1(28,30) HEAT TRACING H-O SAMPLE LINES	L-99779	L1R05P	BREAKER RECEIVED _____
			1AP73E, COMP E1(27,29) HEAT TRACING H-O SAMPLE LINES	L-99771	L1R05P	BREAKER RECEIVED _____
			1AP72E, COMP E1 HEAT TRACING H-O SAMPLE LINES	L-99770	L1R05P	BREAKER RECEIVED _____
			1AP81E, COMP D1 HEAT TRACING H-O SAMPLE LINES	L-99776	L1R05P	BREAKER RECEIVED _____
			2AP75E, COMP F1(32,34) HEAT TRACING H-O SAMPLE LINES	L-94223	COMPLETE	_____

TABLE 2
MOLDED CASE CIRCUIT BREAKERS REQUIRED TO BE INSTALLED IN
RESPONSE TO MRC BULLETIN # 88-10
BREAKERS SUPPLIED BY MUTHEPM INTERNATIONAL

STORES ITEM NUMBER	MANUFACTURER	MODEL NUMBER	REPLACEMENT LOCATION	TO BE INSTALLED BY WORK REQUEST	STATUS/INSTALLATION SCHEDULE (NOTE 4)	REMARKS
*****	*****	*****	*****	*****	*****	*****
			2AP75E, COMP F1(28,30) HEAT TRACING H-O SAMPLE LINES	L-94224	COMPLETE	_____
			2AP80E, COMP D1 HEAT TRACING H-O SAMPLE LINES	L-94226	COMPLETE	_____
			2AP83E, COMP G1 HEAT TRACING H-O SAMPLE LINES	L-94220	COMPLETE	_____
			2AP73E, COMP E1 HEAT TRACING H-O SAMPLE LINES	L-94225	COMPLETE	_____
			2AP78E, COMP -- HEAT TRACING H-O SAMPLE LINES	L-94221	COMPLETE	_____
			2AP81E, COMP D1 HEAT TRACING H-O SAMPLE LINES	L-94218	COMPLETE	_____
			1AP83E, COMP G1(33,35) HEAT TRACING H-O SAMPLE LINES	L-99774	L1R05P	BREAKER RECEIVED _____

TABLE 2
MOLDED CASE CIRCUIT BREAKERS REQUIRED TO BE INSTALLED IN
RESPONSE TO WRC BULLETIN # 88-10
BREAKERS SUPPLIED BY NUTHERM INTERNATIONAL

STORES ITEM NUMBER	MANUFACTURER	MODEL NUMBER	REPLACEMENT LOCATION	TO BE INSTALLED BY WORK REQUEST	STATUS/INSTALLATION SCHEDULE (NOTE 4)	REMARKS
*****	*****	*****	*****	*****	*****	*****
			1APB3E, COMP G1(29,31) HEAT TRACING H-D SAMPLE LINES	L-99780	L1R0SP	BREAKER RECEIVED _____
792A35	SEIMENS/ITE	BQ2-8020	FOR STOCK ONLY	_____	_____	_____
792B35	SEIMENS/ITE	BQ2-8030	FOR STOCK ONLY	_____	_____	_____
792C35	SEIMENS/ITE	BQ3-8015	2AP78E, COMP E1 HEAT TRACING H-C SAMPLE LINES	L-94219	COMPLETE	_____
			2AP75E, COMP F1 HEAT TRACING H-D SAMPLE LINES	L-94222	COMPLETE	_____
			1AP78E, COMP E1 HEAT TRACING H-D SAMPLE LINES	L-99777	L1R0SP	BREAKER RECEIVED _____
792D35	SEIMENS/ITE	BQ3-8020	FOR STOCK ONLY	_____	_____	_____
792E35	SEIMENS/ITE	BQ3-8030	FOR STOCK ONLY	_____	_____	_____
792F35	SEIMENS/ITE	EH3-8015 1/	FOR STOCK ONLY	_____	_____	_____
792G35	SEIMENS/ITE	FXD-63150 2/	FOR STOCK ONLY	_____	_____	_____