

34 AUG 27 P1: 44

P. O. Box 101, New Hill, NC 27562 August 21, 1984

Mr. James P. O'Reilly United States Nuclear Regulatory Commission Region II 101 Marietta Street, Northwest (Suite 2900) Atlanta, GA 30323 NRC-258

CAROLINA POWER & LIGHT COMPANY SHEARON HARRIS NUCLEAR POWER PLANT 1986 - 900,000 KW - UNIT 1 PIPE FRAME - MATERIAL OMISSION, ITEM 182

Dear Mr. O'Reilly:

On July 27, 1984, Mr. N. J. Chiangi notified the NRC (Mr. A. Hardin) of a potentially reportable item per the provisions of 10CFR50.55(e). The NRC was informed that contrary to the requirements of AISC Section 5, washers were not placed on both sides of plied connections for pipe frame C-1-364 when oversized or short slotted holes existed.

An investigation is currently underway to identify other connections which may be suspect. Once our investigation is complete, an engineering evaluation will be performed to determine acceptability. It is projected that a report on the reportability of this item will be issued by October 23, 1984.

Thank you for your consideration in this matter.

Yours very truly,

R. M. Parsons

Project General Manager

Shearon Harris Nuclear Power Plant

RMP/jam

cc: Messrs. G. Maxwell/R. Prevatte (NRC - SHNPP) Mr. R. C. DeYoung (NRC)

8409100024 840821 PDR ADDCK 05000400 S PDR

OFFICIAL COPY

1/ IE at