



October 31, 1984  
(NMP2L 0222)

Mr. R. W. Starostecki, Director  
U. S. Nuclear Regulatory Commission  
Region I  
Division of Project and Resident Programs  
631 Park Avenue  
King of Prussia, PA 19406

Re: Nine Mile Point - Unit 2  
Docket No. 50-410

Dear Mr. Starostecki:

On May 16, 1984 Niagara Mohawk submitted a 50.55(e) final report for the problem concerning backpressure on valves furnished by Clow Corporation. In that report we provided a completion date of October 31, 1984.

This date was estimated prior to the procurement of replacement valves. We now have the valve shipment dates of December, 1984 and February, 1985. Therefore, the corrective actions will not be complete until July 1, 1985.

In addition, we have made a change in the corrective actions on one valve. Further analysis by Stone & Webster has determined that valve Mark No. 2CSL\*HCV118 does not require re-orientation or special operating instructions.

Very truly yours,

C. V. Mangan  
Vice President  
Nuclear Engineering and Licensing

CVM/GG/pbd

xc: Director of Inspection and Enforcement  
U. S. Nuclear Regulatory Commission  
Washington, DC 20555

R. A. Gramm, NRC Resident Inspector  
Project File (2)

8411210338 841031  
PDR ADDCK 05000410  
S PDR

1/0 IE 27