

April 7, 1992




Nuclear Regulatory Commission
Document Control Desk
Washington, DC 20555

ULNRC-2615

Dear Sir:

DOCKET NUMBER 50-483
CALLAWAY PLANT UNIT 1
FACILITY OPERATING LICENSE NPF-30
MONTHLY OPERATING REPORT
MARCH 1992

The enclosed Monthly Operating Report for March, 1992 is submitted pursuant to section 6.9.1.8 of the Callaway Unit 1 Technical Specifications.


J. D. Blosser
Manager, Callaway Plant


JDB/DEY/KDA/TAN/RJM/clg

Enclosure

cc: Distribution attached

9204170009 920331
PDR ADOCK 05000483
R PDR



cc distribution for ULNRC-2615

with enclosures

Mr. Richard Hague, Chief
Project Section 1A
U. S. Nuclear Regulatory Commission
Region III
799 Roosevelt Road
Glen Ellyn, IL 60137

Mr. R. J. Hall (2 copies)
Office of Nuclear Reactor Regulation
U. S. Nuclear Regulatory Commission
1 White Flint, North, Mail Stop 13E21
11555 Rockville, MD 20852

NRC Resident Inspector

Manager, Electric Department
Missouri Public Service Commission
P.O. Box 360
Jefferson City, MO 65102

bcc distribution for ULNRC-2615

with enclosures

Records Center
Institute of Nuclear Power Operations
Suite 1500
1100 Circle 75 Parkway
Atlanta, GA 30339

American Nuclear Insurers Library
c/o Dottie Sherman
The Exchange Suite 245
270 Farmington Avenue
Farmington, CT 06032

Mr. Dan Lipman
Callaway Project Manager
Westinghouse Electric Corp.
P.O. Box 355
Pittsburgh, PA 15230

Mr. Fred Yost
Director of Research
Utility Data Institute
1700 K Street Northwest
Suite 400
Washington DC 20006

D. F. Schnell (400)
T. P. Sharkey
J. V. Laux
C. D. Naslund
A. C. Passwater/D. E. Shafer/D. J. Walker (470)
G. A. Hughes
M. E. Taylor
J. R. Polchow
D. E. Young/J. F. Hogg/K. R. Evans
J. R. Peevy/K.W. Kuechenmeister/M.S. Evans/J.E. McLaughlin/G.R. Pendergraff
M. B. Cleary
S. L. Dale (NSRB) (470)
R. J. McCann (2)
R. J. Irwin/J. A. Moose (470)
JDB Chrono
E210.0001
A160.0761 (QA Record)
N. Date

DOCKET NO. 50-483
UNIT NAME CALLAWAY UNIT 1
DATE 04-07-92
COMPLETED BY R. J. McCann
TELEPHONE 314/676-8143

PART A OPERATIONS SUMMARY

The plant operated at approximately 100% power for the entire month with the following exceptions.

On 03/05/92, load was reduced for end of cycle coastdown operation.

On 03/20/92, the unit was removed from service and the reactor shut down for a normal refueling outage.

PART B PORV AND SAFETY VALVE SUMMARY

None

PART C
AVERAGE DAILY UNIT POWER LEVEL

DOCKET NO	50-483
UNIT	Callaway Unit 1
DATE	04-07-92
COMPLETED BY	R. J. McCann
TELEPHONE	314/676-8243

MONTH: MARCH 1992

DAY	AVERAGE DAILY POWER LEVEL (MWe-Net)	DAY	AVERAGE DAILY POWER LEVEL (MWe)
1	1155	17	931
2	1152	18	939
3	1150	19	866
4	1148	20	161
5	1144	21	0
6	1134	22	0
7	1126	23	0
8	1109	24	0
9	1095	25	0
10	1103	26	0
11	1094	27	0
12	1084	28	0
13	1070	29	0
14	1055	30	0
15	1050	31	0
16	988		

Part D
OPERATING DATA REPORT

DOCKET NO. 50-483
UNIT NAME CALLAWAY UNIT 1
DATE 04-07-92
COMPLETED BY R. J. McCANN
TELEPHONE 314/676-8245

OPERATING STATUS

	<u>TYPE</u>	<u>QTR</u>	<u>CUM</u>
1. REPORTING PERIOD: March 1992 GROSS HOURS IN REPORTING PERIOD: 744	7184		63,805.5
2. CURRENTLY AUTHORIZED POWER LEVEL (Mwt): 3565 MAX. DEPEND. CAPACITY (Mwe-Net): 1125 DESIGN ELECTRICAL RATING (Mwe-Net): 1171			
3. POWER LEVEL TO WHICH RESTRICTED (IF ANY)(Mwe-Net):			
4. REASONS FOR RESTRICTION (IF ANY):			
	<u>THIS MONTH</u>	<u>YR TO DATE</u>	<u>CUMULATIVE</u>
5. NUMBER OF HOURS REACTOR WAS CRITICAL.....	460.4	1878.6	55,967.1
6. REACTOR RESERVE SHUTDOWN HOURS.....	0	0	0
7. HOURS GENERATOR ON LINE.....	459.1	1852.0	54,701.4
8. UNIT RESERVE SHUTDOWN HOURS.....	0	0	0
9. GROSS THERMAL ENERGY GENERATED (MWH).....	1,477,011	6,240,467	182,503,330
10. GROSS ELECTRICAL ENERGY GENERATED (MWH)...	514,453	2,172,925	62,736,089
11. NET ELECTRICAL ENERGY GENERATED (MWH) ...	490,376	2,071,476	59,151,024
12. REACTOR SERVICE FACTOR.....	61.9	66.0	67.7
13. REACTOR AVAILABILITY FACTOR.....	61.9	66.0	67.7
14. UNIT SERVICE FACTOR.....	61.7	64.8	65.7
15. UNIT AVAILABILITY FACTOR.....	61.7	64.8	65.7
16. UNIT CAPACITY FACTOR (Using MDC).....	56.6	64.3	62.4
17. UNIT CAPACITY FACTOR (Using Design Mwe)...	56.3	61.0	79.2
18. UNIT FORCED OUTAGE RATE.....	0.0	2.5	3.0
19. SHUTDOWNS SCHEDULED OVER NEXT 6 MONTHS (TYPE, DATE, AND DURATION OF EACH): Refueling; Date: 3/20/92; Duration: 63 Days			
20. IF SHUT DOWN AT END OF REPORTING PERIOD, ESTIMATED DATE OF STARTUP: 5/21/92			

PART I
UNIT SHUTDOWNS AND POWER REDUCTIONS

DOCKET NO. 50-483
UNIT NAME CALLAWAY UNIT 1
DATE 04-07-92
COMPLETED BY R. J. McCann
TELEPHONE 314/676-8243

REPORT MONTH: MARCH 1992

No	DATE	TYPE	DURATION (HOURS)	REASON	METHOD OF SHUTTING DOWN THE REACTOR OR REDUCING POWER	CORRECTIVE ACTIONS/COMMENTS
04	03/05/92	S	0	H	I	On 3/05/92, load was reduced for end of cycle coastdown operation.
05	03/20/92	S	264.9	C	I	On 3/20/92, the unit was removed from service and the reactor shut down for a normal refueling outage.

SUMMARY:

- | | |
|--|--------------------|
| REASON | METHOD |
| A: EQUIPMENT FAILURE (EXPLAIN) | 1: MANUAL |
| B: MAINT. OR TEST | 2: MANUAL SCRAM |
| C: REFUELING | 3: AUTOMATIC SCRAM |
| D: REGULATORY RESTRICTION | 4: OTHER (EXPLAIN) |
| E: OPERATOR TRAINING AND LICENCE EXAMINATION | |
| F: ADMINISTRATIVE | |
| G: OPERATIONAL ERROR (EXPLAIN) | |
| H: OTHER (EXPLAIN) | |