

ENCLOSURE 2

NOTICE OF DEVIATION

Duke Power Company
Catawba

Docket No. 50-413 and 50-414
License No. NPF-24 and CPPR-117

The following deviations were identified during an inspection conducted on August 26 - September 25, 1984.

1. The licensee committed in Construction Deficiency Report 50-414/84-04 dated April 25, 1984, to submit a complete report on corrective actions pertaining to undersized partial penetration welds by August 15, 1984.

Contrary to the above, the licensee did not issue the updated report until September 6, 1984, when notified by the inspector that the report was overdue.

(This deviation is applicable to Unit 2 only.)

2. The licensee committed in a July 6, 1984 letter to NRR from H. B. Tucker, that two fast starts on the diesel generators would be conducted and the diesel generators would be loaded to a peak load of about 4100 kw during these tests.

Contrary to the above, the testing on diesel generator 1A was conducted per procedure TP/1/A/1100/05, using a peak load of 2900-3000 kw.

Please provide, in writing within 30 days of the date of this Notice, a description of corrective actions taken regarding these deviations, actions taken to avoid further deviations, and the dates when these actions were or will be completed.

Security or safeguards information should be submitted as an enclosure to facilitate withholding it from public disclosure as required by 10 CFR 2.790(d) or 10 CFR 73.21.

Date: NOV 01 1984

B502060464 B50118
PDR ADOCK 05000413
G PDR