OPERATING STATUS 1. Unit Name: Catamba 1	COM	DATE <u>Septem</u> PLETED BY R.A	50-413 ber 15, 1992 . Williams -382-5346		
2. Reporting Period: August 1, 1992-August 31, 1992 3. Licensed Thermal Power (MWt): 3411 4. Nameplate Rating (Bross MWe): 1305+ 5. Design Electrical Rating (Net MWe): 1145 6. Maximum Dependable Capacity (Bross MWe): 1192 7. Maximum Dependable Capacity (Net MWe): 1129 8. If Changes Occur in Capacity Ratings (Items Number 3 Through 7) Since Last Report. Bive Reasons:	(8r) 145 fac	Notes *Nameplate Rating (Bross MWe) calculated as 1450.000 MVA x .90 power factor per Page iii, NUREG-0020.			
9. Power Level To Which Restricted, If Any (Net MWe): 10. Reason For Restrictions, If any:					
	This Month	Yrto-Date	Cumulative		
11. Hours In Reporting Period 12. Number Of Hours Reactor Was Critical 13. Reactor Reserve S. utdown Hours 14. Hours Generator On-Line	744.0 0.0 0 0.0	5855.0 4605.0 0 4604.5	52904.0 46995.3 0 46000.4		
15. Unit Reserve Shutdown Hours 16. Bross Thermal Energy Generated (MWH) 17. Bross Electrical Energy Generated (MWH) 18. Net Electrical Energy Generated (MWH) 19. Unit Service Factor	0 0 0 -6604	15338142 5433639 5140649	0 148824447 52303043 49074343		
20. Unit Availability Factor 21. Unit Capacity Factor (Using MDC Net) 22. Unit Capacity Factor (Using DER Net) 23. Unit Forced Outage Rate	0.0 0.0 0.0 0.0	78.6 78.6 77.8 76.7 0.0	73.1 73.1 68.8 68.1 10.5		
24. Shutdown Scheduled Over Next & Months (Type, Date, and Duration of Each): Currently Refueling 25. If Shut D is At End Of Report Period, Estimated Date of Startup: Septe	mber 25.	1992			
26. Units In Test Status (Prior to Commercial Operation):		Forecast	Achieved		
INITIAL CRITICALITY INITIAL ELECTRICITY COMMERCIAL OPERATION					

DDCKET NO 50-413
UNIT Catamba I
DATE September 15, 1992
COMPLETED BY R.A. Milliams
TELEPHONE 704-382-5346

MONTH	August, 1992		
DAY	AVERAGE CAILY POWER LEVEL (MWe-Net)	DAY	AVERAGE DAILY POWER LEVEL (NWe-Net)
1	9	17	0
5	0	18	0
3	0	19	0
4	0	20	0
5	0	21	0
6	0	55	0
7	0	53	0
8	4	24	0
9	0	25	0
10	0	26	0
11		27	0
18	0	28	0
13	0	29	0
14	0	30	0
15	0	31	0
16	0		

UNIT SHUTDOWNS AND POWER REDUCTIONS

50-413 DOCKET NO. UNIT NAME CATAWBA I
DATE U9/15/92
COMPLETED BY N. C. SIMMONS TELEPHONE (704)-382-5263

REPORT MONTH August 1992

N O	DATE	(1) T Y P E	DURATION HOURS	(2) REASON	(3) MET- HOD OF SHUT DOWN R/X	LICENSE EVENT REPORT NO.	(4) SYS- TEM CODE	(5) COMPONENT	CAUSE AND CORRECTIVE ACTION TO PREVENT RECURRENCE
1	92- 8- 1	S	744.00	С			RC	FUELXX	END-OF-CYCLE 6 REFUELING OUTAGE

f Forced S Scheduled

Reason:

A-Equipment Failure (Explain) B-Maintenance or test C-Refueling

D-Regulatory Restriction E-Operator Training & License Examination F-Administrative

G-Operator Error (Explain)

H-Other (Explain)

Method: 1-Manual 2-Manual Scram 3-Automatic Scram 4-Other (Expliin)

Exhibit G - Instructions for Preparation of Data Entry Sheets For Licensee Event Report (LER) File (NUREG-0161)

(5) Exhibit I - Same Source

DOCKET NO: 50-413

UNIT: Catawba 1

DATE: 9/15/92

NARRATIVE SUMMARY

MONTH: August 1992

Catawba Unit 1 began the month of August end-of-cycle 6 refueling outage. The unit remainder in the outage for the entire month.

Prepared by: N. C. Simmons Telephone: 704-382-5263

MONTHLY REFUELING INFORMATION REQUEST

- 1. Facility name: Catawba, Unit 1
- 2. Scheduled next refueling shutdown: July 1992
- 3. Scheduled restart following refueling: September 1992

THE PROJECT MANAGER HAS BEEN ADVISED BY SEPARATE COMMUNICATION OF ANY T.S. CHANGE OR LICENSE AMENDMENT. THEREFORE, QUESTIONS 4 THROUGH 6 WILL NO LONGER BE MAINTAINED IN THIS REPORT.

4. Will refueling or resumption of operation thereafter require a technical specification change or other license amendment?

If yes, what will these be?

If no, has reload design and core configuration been reviewed by Safety Review Committee regarding unreviewed safety questions?

- Scheduled date(s) for submitting proposed licensing action and supporting information.
- 6. Important licensing considerations (new or different design or supplier, unreviewed design or performance analysis methods, significant changes in design or new operating procedures).
- 7. Number of Fuel assemblies (a) in the core: 193
 - (b) in the spent fuel pool: 408
- 8. Present licensed fuel pool capacity: 1418
 Size of requested or planned increase: -
- 9. Projected date of last refueling which can be accommodated by present licensed capacity: <u>September 2009</u>

DUKE POWER COMPANY DATE: September 15, 1992

Name of Contact: R. A. Williams Phone: 704-382-5346

OPERATING STATUS 1. Unit Name: Catamba 2 2. Reporting Period: August 1, 1972-August 31, 1992	COM	DOCKET NO 50-414 DATE September 15, 1992 COMPLETED BY R.A. Williams TELEPHONE 704-382-5346				
3. Licensed Thermal Power (MWt): 3411 4. Nameplate Rating (Gross NWe): 1305+ 5. Design Electrical Rating (Net MWe): 1145 6. Maximum Dependable Capacity (Gross MWe): 1192 7. Maximum Dependable Capacity (Net MWe): 1129 8. If Changes Occur in Capacity Ratings (Items Number 3 Through 7) Sin Report. Give Reasons:	(6r 145 fac nce Last NUR	Notes *Nameplate Rating (Gross MWe) calculated as 1450.000 MVA x .90 power factor per Page iii, NUREG-0020,				
9. Power Level To Which Restricted, If Any (Net MWe): 10. Reason For Restrictions, If any:						
	This Month	Yrto-Date	Cumulative			
11. Hours In Reporting Period 12. Mumber Of Hours Reactor Was Critical	744.0 744.0	5855.0 5832.4	52920.0 40130.0			
13. Reactor Reserve Shutdown Hours	Q	0	()			
14. Hours Generator Dn-Line	744.0	5801.9	39365.1			
15. Unit Reserve Shutdown Hours	0	0	0			
16. Gross Thermal Energy Generated (MWH)	2479833	19365165	124491342			
17. Bross Electrical Energy Generated (MWH)	875296	6871158	44047063			
18. Net Electrical Energy Generated (MNH) 19. Unit Service Factor	829730	6518913	41372782			
20. Unit Availability Factor	100.0	99.1 99.1	74.4 74.4			
21. Unit Capacity Factor (Using MDC Net)	98.8	98.6	69.0			
22. Unit Capacity Factor (Using DER Net)	97.4	97.2	68.3			
23. Unit Forced Gutage Rate	0.0	0.7	11.5			
24. Shutdown Scheduled Over Next 6 Months (Type, Date, and Duration of Refueling - January 30, 1993 - 65 days	Each);					
25. If Shut Down At End Of Report Period, Estimated Date of Startup:		-				
26. Units In Test Status (Prior to Commercial Operation):		Forecast	Achieved			
INITIAL CRITICALITY						
不可不不可以 一种技术文章等"特别是主义"。						
INITIAL ELECTRICITY						

DOCKET NO 50-414

UNIT Catamba 2

DATE September 15, 1992

COMPLETED BY R.A. Williams

TELEPHONE 704-382-5346

MONTH	August, 1992		
DAY	AVERAGE DAILY POWER LEVEL (MWe-Net)	DAY	AVERAGE DAILY POWER LEVEL (MWp-Net)
1	1175	17	1125
2	1123	18	1129
3	1121	19	1123
4	1150	20	1122
5	1162	21	1124
6	1125	22	1114
7	1125	23	899
9	1120	24	1105
9	1117	25	1118
10	1121	26	1116
11	1119	27	1116
12	1150	28	1115
13	1123	29	
14	1127	30	1125
15	1126	31	1120
16	1126		

UNIT SHUTDOWNS AND POWER REDUCTIONS

DOCKET NO. UNIT NAME CATAWBA 2 COMPLETED BY N. C. SIMMONS TELEPHONE (704)-382-5263 August 1992 REPORT MONTH

N O	DATE	(1) T Y P E	DURATION HOURS	(2) R E A S O N	MET- HOD OF SHUT DOWN R/X	LICENSE EVENT REPORT NO.	SYS- TEM CODE	(5) COMPONENT	CAUSE AND CORRECTIVE ACTION TO PREVENT RECURRENCE
13-P	92- 8-23	F		A			HB	VALVEX	CONTROL VALVE #3 REPAIR
14-P	92- 8-23	F		A			НВ	VALVEX	CONTROL VALVE #3 REPAIR

(1) F Forced S Scheduled

Reason:

A-Equipment Failure (Explain) B-Maintenance or test

C-Refueling
D-Regulatory Restriction
E-Operator Training & License Examination
F-Administrative

G-Operator Error (Explain) H-Other (Explain)

(3) Method:

1-Manual

2-Manual Scram 3-Automatic Scram 4-Other (Explain)

(4)
Exhibit G - Instructions
for Preparation of Data
Entry Sheets For Licensee
Event Report (LER)
File (NUREG-0161)

50-414

(5) Exhibit I - Same Source

DOCKET NO: 50-414

UNIT: Catawba 2

DATE: 9/15/92

NARRATIVE SUMMARY

MONTH: August 1992

Catawba Unit 2 began the month of August operating at 100% full power. The unit operated at or near 100% full power until 8/22 at 2000 when the unit started a power decrease. The unit held at 90% power from 2315 to 8/23 at 1020 for the main turbine control valve movement test. During testing, control valve #3 went closed and would not reopen, the unit started a power decrease to repair the valve at 1042. The unit held at 68% power from 1314 to 1350 for control valve #3 repairs and at 67% from 1410 to 1942 for control #3 repairs. The unit started power escalation and held at 88% power from 2330 to 8/24 at 0100 for the control valve movement test and reached 100% full power at 0507. The unit operated at 100% full power for the remainder of the month.

Prepared by: N. C. Simmons Telephone: 704-382-5263

MONTHLY REFUELING INFORMATION REQUEST

- 1. Facility name: Catawba, Unit 2
- 2. Scheduled next refueling shutdown: February 1993
- 3. Scheduled restart following refueling: April 1993

THE PROJECT MANAGER HAS BEEN ADVISED BY SEPARATE COMMUNICATION OF ANY T.S. CHANGE OR LICENSE AMENDMENT. THEREFORE, QUESTIONS 4 THROUGH 6 WILL NO LONGER BE MAINTAINED IN THIS REPORT.

4. Will refueling or resumption of operation thereafter require a technical specification change or other license amendment?

If yes, what will these be?

If no, has reload design and core configuration been reviewed by Safety Review Committee regarding unreviewed safety questions?

- 5. Scheduled date(s) for submitting proposed licensing action and supporting information.
- 6. Important licensing considerations (new or different design or supplier, unreviewed design or performance analysis methods, significant changes in design or new operating procedures).
- 7. Number of Fuel assemblies (a) in the core: 193
 - (b) in the spent fuel pool: 280
- 8. Present licensed fuel pool capacity: 1418
 Size of requested or planned increase: -
- 9. Projected date of last refueling which can be accommodated by present licensed capacity: September 2011

DUKE POWER COMPANY DATE: September 15, 1992

Name of Contact: R. A. Williams Phone: 704-382-5346