

**SNUPPS**

Standardized Nuclear Unit  
Power Plant System

5 Choke Cherry Road  
Rockville, Maryland 20850  
(301) 869-8010

Nicholas A. Petrick  
Executive Director

February 15, 1985

SLNRC 85- 7            FILE: 0278  
SUBJ: Seismic Qualification of  
Equipment

Mr. Harold R. Denton, Director  
Office of Nuclear Reactor Regulation  
U.S. Nuclear Regulatory Commission  
Washington, D. C. 20555

Docket No.: STN 50-482

Reference: SLNRC 84-131, dated 12/14/84: Seismic Qualification  
of Operator Interface Modules (ESE-12A)

Dear Mr. Denton:

This letter provides additional information regarding seismic qualification of equipment for Wolf Creek Generating Station Unit No. 1.

An evaluation of as-built reactor coolant system (RCS) loads has been completed. Primary equipment nozzle loads imposed by the RCS piping were found to be acceptable. In particular, as-built steam generator and reactor coolant pump RCS nozzle loads were compared to design allowable loadings and found acceptable. This information resolves a concern raised at the Wolf Creek seismic qualification site audit.

The reference letter provided additional information regarding seismic qualification of Operator Interface Modules (OIMs) at Wolf Creek. In that letter, a commitment was made to complete Field Change Notice 10700 to assure seismic qualification of the OIMs. The Field Change Notice has now been completed and the Justification for Interim Operation which addresses OIM qualification is considered to be terminated for Wolf Creek Generating Station.

Very truly yours,

  
Nicholas A. Petrick

MHF/dkw17B29-30

cc: see page two

8502210131 850215  
PDR ADOCK 05000482  
A PDR

A048  
1/0

SLNRC 85-7

Page two

cc:	G. L. Koester	KGE
	D. F. Schnell	UE
	J. M. Evans	KCPL
	J. Neisler/B. Little	USNRC/CAL
	H. Bundy	USNRC/WC
	W. L. Forney	USNRC/RIII
	D. R. Hunter	USNRC/RIV