

DUKE POWER COMPANY

F.O. BOX 33189
CHARLOTTE, N.C. 28242

HAL B. TUCKER
VICE PRESIDENT
NUCLEAR PRODUCTION

TELEPHONE
(704) 373-4531

85 FEB 6 P 1:04
February 1, 1985

Dr. J. Nelson Grace, Regional Administrator
U. S. Nuclear Regulatory Commission
Region II
101 Marietta Street, NW, Suite 2900
Atlanta, Georgia 30323

RE: Catawba Nuclear Station, Unit 2
Docket Nos. 50-414
Significant Deficiency No. 414/84-10

Dear Dr. Grace:

My letter of August 30, 1984 stated that all repairs and reinstallation of the Rotork Actuators would be complete by February 1, 1985. All of the defective limitors have been repaired, but reassembly of all of the affected valves cannot be completed by this date due to material problems.

A new completion date of April 1, 1985 will be necessary in order to allow time for obtaining the required material and finalizing the process Control documentation for this task.

Very truly yours,

H.B. Tucker

Hal B. Tucker

LTP/mjf

cc: Director
Office of Inspection and Enforcement
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555

NRC Resident Inspector
Catawba Nuclear Station

Palmetto Alliance
2135½ Devine Street
Columbia, South Carolina 29205

INPO Records Center
Suite 1500
1100 Circle 75 Parkway
Atlanta, Georgia

Mr. Robert Guild, Esq.
Attorney-at-Law
P. O. Box 12097
Charleston, South Carolina 29412

Mr. Jesse L. Riley
Carolina Environmental Study Group
854 Henley Place
Charlotte, North Carolina 28207

8502210372 850201
PDR ADOCK 05000414
S PDR

OFFICIAL COPY

IE 27

1/0