

From: <VMBLANCH@aol.com>
To: WND2.WNP~h.jaz),TWD1.TWP4(wjs,ljn1),WND1.WNP2(d...
Date: 6/21/96 10:13am
Subject: ENFORCEMENT DESCRETION ALIVE AND WELL

I THOUGHT ENFORCEMENT DESCRETION WAS DEAD?

```
POWER REACTOR      |      |EVENT NUMBER: 30657 |
+-----+          +-----+
+-----+
-+
|FACILITY: FARLEY      REGION: 2 |NOTIFICATION DATE: 06/20/96
|
|UNIT:  [1] [2] [ ]    STATE: AL |NOTIFICATION TIME: 19:47
|ET|
|RX TYPE: [1] W-3-LP,[2] W-3-LP    |EVENT DATE:      06/20/96
|
+-----+EVENT TIME:
      17:57[CDT]
|NRC NOTIFIED BY: CHERI COLLINS    |LAST UPDATE DATE: 06/20/96
|
|HQ OPS OFFICER: STEVE SANDIN
      +-----+
+-----+NOTIFICATIONS
|
|EMERGENCY CLASS: NOT APPLICABLE
      +-----+
|10 CFR SECTION:          |CHARLES HOSEY      RDO
|
|ASHU 50.72(b)(1)(i)(A) PLANT S/D REQD BY TS |ROBERT CAPRA      EO
|
|              |CONGEL      IRD
|
|              |
|              |
|              |
|              |
+-----+
-+
|UNIT |SCRAM CODE|RX CRIT|INIT PWR| INIT RX MODE |CURR PWR| CURR RX MODE
|
+-----+
-+
| 1 | N      Y    100  POWER OPERATION | 100  POWER
OPERATION |
| 2 | N      Y    100  POWER OPERATION | 99   POWER
```

OPERATION |

| |

|

|

+-----+

+

EVENT TEXT

+-----

+

| LICENSEE COMMENCED A TS REQUIRED SHUTDOWN OF BOTH UNITS AFTER
| DETERMINING

| THAT SURVEILLANCE TESTING OF MANUAL SI ACTUATION WAS INADEQUATE.

|

| A REVIEW OF SURVEILLANCE TEST PROCEDURES CONCLUDED THAT A REACTOR
| TRIP ON

| MANUAL SI ACTUATION FROM THE CONTROL BOARD HAND SWITCHES HAD NEVER
| BEEN

| VERIFIED FOR EITHER UNIT. THIS PLACED BOTH UNITS IN TS 3.0.3 WHICH

| REQUIRES THAT WITHIN 1 HOUR FROM 1757 CDT ACTIONS BE TAKEN TO PLACE
| BOTH

| UNITS INTO MODE 3 OR BE IN HOT STANDBY WITHIN THE FOLLOWING 6 HOURS.
| UNIT

| 2 IS CURRENTLY RAMPING DOWN AT 1 MW/MIN. UNIT 1 PLANS TO BEGIN RAMPING

| DOWN AT .5 MW/MIN SHORTLY. THE LICENSEE INFORMED THE NRC RESIDENT

| INSPECTOR.

| HOONOTE: A CONFERENCE CALL IS SCHEDULED AT 2100 EDT WITH THE LICENSEE
| TO

| CONSIDER A REQUEST FOR ENFORCEMENT DISCRETION.

| *** UPDATE 2210 EDT 6/20/96 FROM COLLINS TO S.SANDIN ***

| CONTROL ROOM NOTIFIED AT 2054 CDT THAT ENFORCEMENT DISCRETION WAS GRANTED.

| UNITS 1 AND 2 ARE CURRENTLY AT 94% AND 72% POWER, RESPECTIVELY. THE
| LICENSEE WILL RAMP BOTH UNITS TO 100% POWER.

+-----

-+