

JMB

DUKE POWER COMPANY

P.O. BOX 33189
CHARLOTTE, N.C. 28242

TELEPHONE
(704) 373-4531

HAL B. TUCKER
VICE PRESIDENT
NUCLEAR PRODUCTION

06 JAN 14 P 1: 27
January 3, 1986

✓ Dr. J. Nelson Grace, Regional Administrator
U.S. Nuclear Regulatory Commission, Region II
101 Marietta Street, NW, Suite 2900
Atlanta, Georgia 30323

Subject: McGuire Nuclear Station
Commitment Status, 50-369, 50-370


Dear Dr. Grace:

The purpose of this letter is to advise you of the status of two commitments that were to be completed by January 1, 1986. The first of these involves the installation of an on-site emergency radio (reference my letter of April 30, 1985 responding to Inspection Report 50-369/84-28 and 50-370/84-25, regarding fire protection matters). This system is partially installed and not fully operational as of January 2, 1986. It will be made fully operational as soon as possible.

By letter dated December 7, 1984 Duke Power Company stated that the final security access control system would be implemented by the last quarter of 1985. This system has been installed on both the McGuire units, however, due to wiring and software problems is not completely operational. Duke Power estimates these problems will result in a seven to ten day delay in achieving full operationalability of this system. During this period adequate compensatory measures, as addressed in Chapters 8 and 15 of the McGuire Security Plan, will be provided by the site security personnel.

If you have any concerns regarding these matters, please contact us through normal licensing channels.

Very truly yours,



Hal B. Tucker

JBD/jgm

cc: W.T. Orders
Senior Resident Inspector
McGuire Nuclear Station

8601270015 860103
PDR ADOCK 05000369
F PDR

1/0
IE01