GULF STATES UTILITIES COMPA POST OFFICE BOX 2951 . BEAUMONT TEXAS 77704 AREACODE 409 838 6631 February 8, 1986 RBG-23108 File Nos. G9.5, G9.25.1.4 Mr. Robert D. Martin, Regional Administrator U.S. Nuclear Regulatory Commission Region IV 611 Ryan Plaza Drive, Suite 1000 Arlington, TX 76011 Dear Mr. Martin: River Bend Station - Unit 1 Docket No. 50-458 Enclosed is Gulf States Utilities Company's Special Report concerning monitoring of structural settlement at River Bend This report is submitted pursuant to Technical Specifications 3/4.7.10 and 6.9.2. Sincerely, . E. Becke J. E. Booker Manager-Engineering, Nuclear Fuels & Licensing River Bend Nuclear Group TFP/DRG/BEH/je cc: Document Control Desk U.S. Nuclear Regulatory Commission Washington, D.C. 20555 8602250003 860208 ADOCK OF PDR

IE22

86-138

Special Report

This Special Report provides details for a measured structural settlement value outside of the limits of Technical Specification Table 3.7.10-1. Marker no. 34 was found at 0.85 inches, outside specified limits during the initial performance of Technical Specification Surveillance 4.7.10.a during June 1985. The surveillance was completed again on October 10, 1985 and January 9, 1986 and marker no. 34 was measured to be 0.84 and 0.91 inches respectively. The predicted value is 0.4 inches. The structural integrity has not been affected as discussed in FSAR Section 2.5.4.13.2.2, Page 2.5-129a. Therefore, the normal frequency of Technical Specification surveillance will remain in effect. A change to FSAR Table 2.5-19 and other appropriate documents will be made to revise the predicted settlement.