



Log # TXX-88459
File # 10110
909.2
Ref. # 10CFR50.55(e)

William G. Counsil
Executive Vice President

May 13, 1988

U. S. Nuclear Regulatory Commission
Attn: Document Control Desk
Washington, D.C. 20555

SUBJECT: COMANCHE PEAK STEAM ELECTRIC STATION
DOCKET NOS. 50-445 AND 50-446
SERVICE WATER SYSTEM WATER HAMMER
SDAR: CP-87-130 (SUPPLEMENTAL REPORT)

Gentlemen:

On January 6, 1988, we notified you via our report logged TXX-88034 of a reportable deficiency involving Service Water System water hammer and column separation at the inlet and outlet of the emergency diesel generator jacket water coolers which can occur subsequent to a service water pump trip. Our last report logged TXX-88159, dated February 4, 1988, provided a schedule for the completion of the corrective action for Units 1 and 2. The purpose of this supplemental report is to status the implementation of corrective actions for this deficiency.

The installation of vacuum breakers in the Unit 1 emergency diesel generator jacket water coolers has been rescheduled for completion by September 2, 1988. The completion schedule for Unit 2 will be prior to the start of the primary system cold hydrostatic test.

Very truly yours,

W. G. Counsil

W. G. Counsil

By: *D. R. Woodlan*

D. R. Woodlan
Docket Licensing Manager

MCP/grr

c-Mr. R. D. Martin, Region IV
Resident Inspectors, CPSES (3)

8805180099 880513
PDR ADOCK 05000445
S DCD

IE27
1/0