



Log # TXX-88677
File # 10110
908.3
Ref. # 10CFR50.55(e)

William G. Council
Executive Vice President

September 14, 1988

U. S. Nuclear Regulatory Commission
Attn: Document Control Desk
Washington, D. C. 20555

SUBJECT: COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)
DOCKET NOS. 50-445 AND 50-446
CLASS 1E AND NON-CLASS 1E CABLE SEPARATION
SDAR: CP-88-12 (SUPPLEMENTAL REPORT)

Gentlemen:

On January 11, 1988, TU Electric letter logged TXX-88071 provided notification that the deficiency involving a violation of electrical separation criteria was reportable under the provisions of 10CFR50.55(e). The latest report on this issue, logged TXX-88594, was submitted August 1, 1988. This supplemental report is submitted to update the corrective action implementation schedule.

The estimated completion date for the rerouting and redesignation of Unit 1 cables E0140291 and EG140305 as non-Class 1E has been revised. These activities are now expected to be completed by December 15, 1988.

As discussed in previous correspondence, a Field Verification Method (FVM) is being utilized to identify any additional instances of this deficiency. The number of this FVM has been changed to CPE-SWEC-FVM-EE-088, "PCHV Program Engineering/Quality Control Reverifications - Electrical Separation." Identification of any additional deficiencies and associated rework will be completed commensurate with the system/area turnover schedule.

Very truly yours,

W. G. Council

W. G. Council

By: *D. R. Woodlan*

D. R. Woodlan
Docket Licensing Manager

8809260375 880914
PDR ADOCK 0500445
S PNU

WJH/mlh

c-Mr. R. D. Martin, Region IV
Resident Inspectors, CPSES (3)

IE 27
110