

MAR 29 1985

MEMORANDUM FOR: H. Denton, NRR
D. Eisenhut, NRR
G. Edison, TOSB, NRR
H. Thompson, DL
F. Miraglia, DL
T. Novak, DL
W. Russell, Acting Director, DHFS
J. Knight, Acting Director, DE
R. Bernero, DSI
T. Speis, DST
B. Snyder, TMIPO, NRR
G. Holahan, ORAB
G. Lainas, DL
D. Crutchfield, DL

THRU: George W. Knighton, Chief
Licensing Branch No. 3
Division of Licensing

FROM: Hans Schierling, Project Manager
Licensing Branch No. 3
Division of Licensing

SUBJECT: DAILY HIGHLIGHT

Diablo Canyon Unit 1

PG&E completed the 100 hour acceptance test for Unit 1 on March 28 at 6:20 am PST. The reactor was tripped at 9:30 pm PST to initiate the natural circulation boron mixing test. Natural circulation was established on March 29 at 12:45 am PST. Boron concentration was verified. Cool down was initiated at 4:45 am PST. Cool down to RHR mode is estimated to be completed at 1:00 pm PST March 29, 1985.

Cindy Early for

Hans Schierling, Project Manager
Licensing Branch No. 3
Division of Licensing

Distribution:
Docket File 50-275
LB#3 Reading
JLee
HSchierling
CEarly
EWeinkam
JLyons
SBlack

CE
for
DL:LB#3
HSchierling/yt
03/29/85

[Signature]
DL:LB#3
GK Knighton
03/19/85

XA
8504120104 850329
ADOCK 05000275

A/15