


Log # TXX-6029
File # 10110
903.8

TEXAS UTILITIES GENERATING COMPANY
SKYWAY TOWER · 400 NORTH OLIVE STREET, L.B. 81 · DALLAS, TEXAS 75201

October 15, 1986

WILLIAM G. COUNSIL
EXECUTIVE VICE PRESIDENT



Mr. Eric H. Johnson, Director
Division of Reactor Safety and Projects
U. S. Nuclear Regulatory Commission
611 Ryan Plaza Drive, Suite 1000
Arlington, TX 76012

SUBJECT: COMANCHE PEAK STEAM ELECTRIC STATION (CPSES)
DOCKET NOS. 50-445 AND 50-446
DRILLING/CUTTING OF REINFORCING STEEL
IN THE FUEL BUILDING
SDAR: CP-86-58 (FINAL REPORT)

Dear Mr. Johnson:

On August 29, 1986, we verbally notified your Mr. T. F. Westerman of a deficiency involving the drilling/cutting of reinforcing steel in the fuel handling building. Specifically, drilling/cutting activities were cited at elevation 810'-6" which possibly extend to the third layer of reinforcing steel although only cutting of the first layer was authorized. We have submitted an interim report logged TXX-5051, dated September 29, 1986.

Structural evaluations have been performed which demonstrate that additional cutting of the third layer rebar steel is acceptable. The applicable design change document has been revised to reflect acceptance of the condition.

We have concluded in the event this issue had remained undetected, no condition adverse to safety would exist. This issue is not reportable under the provisions of 10CFR50.55(e). Records supporting this conclusion are available for your inspectors to review at the CPSES project site.

Very truly yours,

A handwritten signature in cursive script that reads "W. G. Council".

W. G. Council

8610230071 861015
PDR ADOCK 05000445
S PDR

JCH/mlh

c - NRC Region IV (0 + 1 copy)

Director, Inspection & Enforcement (15 copies)
U. S. Nuclear Regulatory Commission
Washington, D.C. 20555

86-1182

10 IE-27