

17"

11"

8.5"

8.5"

11"

17"

17"

11"

8.5"

8.5"

11"

17"

NOTE: TERMINATION OF 2/0 CABLE WILL BE DONE AS PER NOTE OF DWG. 7220-633 SH-17

PANEL NO. 2D12 CHANNEL A

AUX. BLDG. ELEV. 614'-0" COL. H & 72

NO.	BREAKER		CABLE SIZE	DESTINATION	SCHEME CABLE NO.	SERVICE DESCRIPTION
	FRAME	TRIP				
01	100	100	3/0-2/0	ZC231	ZAD1201B	DIESEL GEN (250) CTRL CAB
02	100	100	2/0-2		ZAD1202A	SPARE
03	100	100	2/0-2		ZAD1203A	
04	100	70	2/0-2		ZAD1204A	
05	100	70	2/0-2		ZAD1205A	
06	100	50	2/0-6		ZAD1206A	
07	100	50	2/0-6		ZAD1207A	
08	100	50	2/0-6		ZAD1208A	
09	100	50	2/0-6		ZAD1209A	
10	100	50	2/0-6		ZAD1210A	
11	100	30	2/0-6	211240	ZAD1211A	CTRL RM, EMERG. LYS.
12	100	30	2/0-6		ZAD1212A	SPARE
13	100	30	2/0-6		ZAD1213A	
14	100	20	2/0-10	ZC31	ZAD1214A	POST ACCIDENT MON. PNL
15	100	20	2/0-10	ZC 11	ZAD1215A	RFW SYS. VLV. (2XV-3989)
16	100	20	2/0-10		ZAD1216A	SPARE
17	100	20	2/0-10	2453 CAB #1	ZAD1217A	DIGITAL ISOLATION CAB. 16-3
18	100	20	2/0-10		ZAD1218A	SPARE
19	100	20	2/0-10		ZAD1219A	
20	100	20	2/0-10		ZAD1220A	

9/3/79 OCT. 11 WAS SPARE, INC. DCN #7

8/15/79 CHTS. 14-15 WERE SPARE

8-15-79 ISSUED FOR CONSTRUCTION

DC. BY: AWI

SCALE: 0.1018

DC DISTRIBUTION PANEL SCHEDULE

JOB NO. 7220

DRAWING NO. E-33(1) SH-19

REV. 4

16X

CERTIFICATE OF MICROFILMING

"I certify that the image contained on this frame was made in the normal and regular course of business, on the date stated below and that it is an accurate reproduction of the document submitted to the contractor for filming, by Bechtel Power Corporation."

DATE 9-14-82

OPERATOR Dan Smith

CONTRACTOR SUPER. Sue Corbett

PRO APERTURE CARD



RIDS

8302030481

