

DEC 21 2020

Docket Nos.: 52-025

ND-20-1406
10 CFR 52.99(c)(1)U.S. Nuclear Regulatory Commission
Document Control Desk
Washington, DC 20555-0001Southern Nuclear Operating Company
Vogtle Electric Generating Plant Unit 3
ITAAC Closure Notification on Completion of ITAAC C.2.6.09.05a [Index Number 664]

Ladies and Gentlemen:

In accordance with 10 CFR 52.99(c)(1), the purpose of this letter is to notify the Nuclear Regulatory Commission (NRC) of the completion of Vogtle Electric Generating Plant (VEGP) Unit 3 Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) Item C.2.6.09.05a [Index Number 664]. This ITAAC confirms that the access control points for the protected area are configured to control personnel and vehicle access. ITAAC C.2.6.09.05a also confirms that that the protected area personnel access point detection equipment is capable of detecting firearms, incendiary devices, and explosives. The closure process for this ITAAC is based on the guidance described in Nuclear Energy Institute (NEI) 08-01, "Industry Guideline for the ITAAC Closure Process Under 10 CFR Part 52," which was endorsed by the NRC in Regulatory Guide 1.215.

This letter contains no new NRC regulatory commitments. Southern Nuclear Operating Company requests NRC staff confirmation of this determination and publication of the required notice in the Federal Register per 10 CFR 52.99.

If there are any questions, please contact Tom Petrak at 706-848-1575.

Respectfully submitted,

Michael J. Yox
Regulatory Affairs Director Vogtle 3 & 4Enclosure: Vogtle Electric Generating Plant (VEGP) Unit 3
Completion of ITAAC C.2.6.09.05a [Index Number 664]

MJY/RLB/sfr

To:

Southern Nuclear Operating Company/ Georgia Power Company

Mr. Peter P. Sena III (w/o enclosures)
Mr. D. L. McKinney (w/o enclosures)
Mr. M. D. Meier (w/o enclosures)
Mr. G. Chick
Mr. S. Stimac
Mr. P. Martino
Mr. M. J. Yox
Mr. A. S. Parton
Ms. K. A. Roberts
Mr. T. G. Petrak
Mr. C. T. Defnall
Mr. C. E. Morrow
Mr. R. L. Beilke
Mr. S. Leighty
Ms. A. C. Chamberlain
Mr. J. C. Haswell
Document Services RTYPE: VND.LI.L06
File AR.01.02.06

cc:

Nuclear Regulatory Commission

Ms. M. Bailey (w/o enclosures)
Mr. M. King
Mr. H. K. Nieh
Mr. C. P. Patel
Mr. G. J. Khouri
Mr. C. J. Even
Mr. B. J. Kemker
Ms. N. C. Coovert
Mr. C. Welch
Mr. J. Gaslevic
Mr. O. Lopez-Santiago
Mr. G. Armstrong
Mr. M. Webb
Mr. T. Fredette
Mr. C. Santos
Mr. B. Davis
Mr. J. Vasquez
Mr. J. Eargle
Mr. E. Davidson
Mr. T. Fanelli
Mr. S. Rose
Ms. K. McCurry

Oglethorpe Power Corporation

Mr. R. B. Brinkman
Mr. E. Rasmussen

U.S. Nuclear Regulatory Commission

ND-20-1406

Page 3 of 3

Municipal Electric Authority of Georgia

Mr. J. E. Fuller

Mr. S. M. Jackson

Dalton Utilities

Mr. T. Bundros

Westinghouse Electric Company, LLC

Dr. L. Oriani (w/o enclosures)

Mr. D. C. Durham (w/o enclosures)

Mr. M. M. Corletti

Mr. Z. S. Harper

Mr. J. L. Coward

Other

Mr. S. W. Kline, *Bechtel Power Corporation*

Ms. L. Matis, *Tetra Tech NUS, Inc.*

Dr. W. R. Jacobs, Jr., Ph.D., *GDS Associates, Inc.*

Mr. S. Roetger, *Georgia Public Service Commission*

Mr. R. L. Trokey, *Georgia Public Service Commission*

Mr. K. C. Greene, *Troutman Sanders*

Mr. S. Blanton, *Balch Bingham*

**Southern Nuclear Operating Company
ND-20-1406
Enclosure**

**Vogtle Electric Generating Plant (VEGP) Unit 3
Completion of ITAAC C.2.6.09.05a [Index Number 664]**

ITAAC Statement

Design Commitment

5. Access control points are established to:

- a) control personnel and vehicle access into the protected area.
- b) detect firearms, explosives, and incendiary devices at the protected area personnel access points.

Inspections/Tests/Analyses

Tests, inspections, or combination of tests and inspections of installed systems and equipment at the access control points to the protected area will be performed.

Tests, inspections, or combination of tests and inspections of installed systems and equipment at the access control points to the protected area will be performed.

Acceptance Criteria

The access control points for the protected area:

- a) are configured to control personnel and vehicle access.
- b) include detection equipment that is capable of detecting firearms, incendiary devices, and explosives at the protected area personnel access points.

ITAAC Determination Basis

Tests, inspections or a combination of tests and inspections of installed systems and equipment at the access control points to the protected area were performed to verify the access control points are configured to control personnel and vehicle access, and include detection equipment that is capable of detecting firearms, incendiary devices, and explosives at the protected area personnel access points. The VEGP Unit 3 Plant Security System ITAACs only cover the Unit 3 plant security system design commitment scope.

a) The access control points for the protected area are configured to control personnel and vehicle access.

An inspection was performed to confirm that protected area primary personnel and vehicle access control points are installed per approved construction drawings and to ensure the access control points are configured to control personnel and vehicle access per the applicable personnel and vehicle access control requirements of the VEGP Unit 3 and Unit 4 Physical Security Plan associated with 10 CFR Part 73.55(g)(1).

The inspection of the protected area primary personnel access control point confirmed that personnel are channeled to the designated access control point where personnel are processed before being granted access to the protected area. The primary personnel access control point was confirmed to include: 1) a location where identity and authorization for access can be verified, 2) the ability to search equipment and personnel to verify that unauthorized items are not present prior to entry into the protected area, 3) video surveillance equipment that can be monitored by security personnel, and 4) alarmed entry control devices (e.g., doors, gates,

turnstiles, card readers, or biometrics) that prevent or delay unauthorized entry into the protected area before completion of the required processing.

The inspection of the protected area primary vehicle access control point confirmed that vehicles are channeled to the designated access control point where vehicles are processed before being granted access to the protected area. The primary vehicle access control point is confirmed to include: 1) active vehicle barriers located outside the Protected Area fence which are remotely controlled from the Central Alarm Station or Secondary Alarm Station 2) video surveillance equipment that can be monitored by security personnel, and 3) a vehicle search isolation area between the inner and outer protected area fence to search vehicles for unauthorized items. Vehicle operators are processed via the protected area primary personnel access control point described in the previous paragraph.

The results of the protected area primary personnel and vehicle access control point inspections are documented in SV3-SES-ITR-800664 (Reference 1) and confirm that the protected area access control points are configured to control personnel and vehicle access.

b) The access control points for the protected area include detection equipment that is capable of detecting firearms, incendiary devices, and explosives at the protected area personnel access points.

Inspection of the primary personnel access point confirmed the access point includes a search area containing metal detectors, explosive detectors, and X-Ray devices configured to prevent unauthorized bypass, and that is capable of detecting firearms, incendiary devices, and explosives, per the applicable personnel access control requirements of the VEGP Unit 3 and Unit 4 Physical Security Plan associated with 10 CFR Part 73.55(h)(3)(i).

Operational testing of the detection equipment was performed following installation to confirm the detection equipment is functioning and performing within design specifications. Walkthrough (portal) metal detectors are used to detect metallic components in weapons; detection of wiring, batteries, and other metallic components of bombs and incendiary devices; and detection of metals used to shield radioactive material. Portal explosive detectors are used to detect trace amounts of explosives. X-Ray imaging equipment is used to inspect the contents of hand carried items and packages for unauthorized items.

The results of the protected area personnel access point detection equipment inspections and testing are documented in SV3-SES-ITR-801664 (Reference 2) and confirm that installed equipment at the protected area personnel access point is capable of detecting firearms, incendiary devices, and explosives.

Together, these reports (References 1 and 2) provide evidence that the following ITAAC Acceptance Criteria requirements are met:

- The access control points for the protected area are configured to control personnel and vehicle access; and
- The access control points for the protected area include detection equipment that is capable of detecting firearms, incendiary devices, and explosives at the protected area personnel access points.

References 1 and 2 are available for NRC inspection as part of the Unit 3 C.2.6.09.05a ITAAC Completion Package (Reference 3).

ITAAC Finding Review

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all findings pertaining to the subject ITAAC and associated corrective actions. This review found there are no relevant ITAAC findings associated with this ITAAC. The ITAAC completion review is documented in the ITAAC Completion Package for ITAAC C.2.6.09.05a (Reference 3) and is available for NRC review.

ITAAC Completion Statement

Based on the above information, SNC hereby notifies the NRC that ITAAC C.2.6.09.05a was performed for VEGP Unit 3 and that the prescribed acceptance criteria were met.

Systems, structures, and components verified as part of this ITAAC are being maintained in their as-designed, ITAAC compliant condition in accordance with approved plant programs and procedures.

References (available for NRC inspection)

1. SV3-SES-ITR-800664, Unit 3 ITAAC 664 Walkdown Inspection: ITAAC C.2.6.09.05a, Revision 0
2. SV3-SES-ITR-801664, Unit 3 Personnel Access Point Detection Equipment Testing: ITAAC C.2.6.09.05a, Revision 0
3. C.2.6.09.05a-U3-CP-Rev0, ITAAC Completion Package