



Michael J. Yox
Regulatory Affairs Director
Vogtle 3 & 4

7825 River Road
Waynesboro, GA 30830
706-848-6459

DEC 27 2021

Docket No.: 52-025

ND-21-0990
10 CFR 52.99(c)(1)

U.S. Nuclear Regulatory Commission
Document Control Desk
Washington, DC 20555-0001

Southern Nuclear Operating Company
Vogtle Electric Generating Plant Unit 3
ITAAC Closure Notification on Completion of ITAAC Item 2.5.05.04 [Index Number 572]

Ladies and Gentlemen:

In accordance with 10 CFR 52.99(c)(1), the purpose of this letter is to notify the Nuclear Regulatory Commission (NRC) of the completion of Vogtle Electric Generating Plant (VEGP) Unit 3 Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) Item 2.5.05.04 [Index Number 572]. This ITAAC confirms Incore Instrumentation System Safety-related displays of the parameters identified in the Combined License (COL) Appendix C Table 2.5.5-1 can be retrieved in the main control room. The closure process for this ITAAC is based on the guidance described in Nuclear Energy Institute (NEI) 08-01, "Industry Guideline for the ITAAC Closure Process under 10 CFR Part 52," which was endorsed by the NRC in Regulatory Guide 1.215.

This letter contains no new NRC regulatory commitments. Southern Nuclear Operating Company (SNC) request NRC staff confirmation of this determination and publication of the required notice in the Federal Register per 10 CFR 52.99.

If there are any questions, please contact Kelli A. Roberts at 706-848-6991.

Respectfully submitted,

Michael J. Yox
Regulatory Affairs Director Vogtle 3 & 4

Enclosure: Vogtle Electric Generating Plant (VEGP) Unit 3
Completion of ITAAC 2.5.05.04 [Index Number 572]

MJY/TJC/sfr

To:

Southern Nuclear Operating Company/ Georgia Power Company

Mr. Peter P. Sena III
Mr. D. L. McKinney
Mr. H. Nieh
Mr. G. Chick
Mr. S. Stimac
Mr. P. Martino
Mr. J.B. Williams
Mr. M. J. Yox
Mr. A. S. Parton
Ms. K. A. Roberts
Ms. J.M. Coleman
Mr. C. T. Defnall
Mr. C. E. Morrow
Mr. K. J. Drudy
Mr. J. M. Fisher
Mr. R. L. Beilke
Mr. S. Leighty
Ms. A. C. Chamberlain
Mr. J. C. Haswell
Document Services RTYPE: VND.LI.L06
File AR.01.02.06

Nuclear Regulatory Commission

Ms. M. Bailey
Mr. M. King
Mr. G. Bowman
Ms. A. Veil
Mr. C. P. Patel
Mr. G. J. Khouri
Mr. C. J. Even
Mr. B. J. Kemker
Ms. N. C. Coovert
Mr. C. Welch
Mr. J. Gaslevic
Mr. O. Lopez-Santiago
Mr. G. Armstrong
Mr. M. Webb
Mr. T. Fredette
Mr. C. Santos
Mr. B. Davis
Mr. J. Vasquez
Mr. J. Eargle
Mr. T. Fanelli
Ms. K. McCurry
Mr. J. Parent
Mr. B. Griman
Mr. V. Hall

Oglethorpe Power Corporation

Mr. R. B. Brinkman
Mr. E. Rasmussen

Municipal Electric Authority of Georgia

Mr. J. E. Fuller
Mr. S. M. Jackson

Dalton Utilities

Mr. T. Bundros

Westinghouse Electric Company, LLC

Dr. L. Oriani
Mr. D. C. Durham
Mr. M. M. Corletti
Mr. Z. S. Harper
Mr. J. L. Coward

Other

Mr. S. W. Kline, *Bechtel Power Corporation*
Ms. L. Matis, *Tetra Tech NUS, Inc.*
Dr. W. R. Jacobs, Jr., Ph.D., *GDS Associates, Inc.*
Mr. S. Roetger, *Georgia Public Service Commission*
Mr. R. L. Trokey, *Georgia Public Service Commission*
Mr. K. C. Greene, *Troutman Sanders*
Mr. S. Blanton, *Balch Bingham*

U.S. Nuclear Regulatory Commission
ND-21-0990 Enclosure
Page 1 of 4

**Southern Nuclear Operating Company
ND-21-0990
Enclosure**

**Vogtle Electric Generating Plant (VEGP) Unit 3
Completion of ITAAC 2.5.05.04 [Index Number 572]**

ITAAC Statement

Design Commitment

4. Safety-related displays of the parameters identified in Table 2.5.5-1 can be retrieved in the MCR.

Inspections, Tests, Analyses

Inspection will be performed for retrievability of the safety-related displays in the MCR.

Acceptance Criteria

Safety-related displays identified in Table 2.5.5-1 can be retrieved in the MCR.

ITAAC Determination Basis

An inspection was performed to verify the safety-related displays of the parameters identified in the Combined License (COL) Appendix C Table 2.5.5-1 (Attachment A) could be retrieved in the main control room (MCR).

The inspection was performed in accordance with the Unit 3 preoperational test procedure and ITP Work Order listed in Reference 1 for Incore Instrumentation System component indication verifications. The test procedures injected a test signal for core exit temperature (CET) and visually confirmed that when each of the safety-related displays for core exit temperature was summoned at the MCR Protection and Safety Monitoring System (PMS) Visual Display Units (VDUs), the summoned core exit temperature appeared on the PMS VDU.

The Unit 3 test results (Reference 1) confirmed that the VEGP Unit 3 plant parameter safety-related displays listed in Attachment A can be retrieved in the MCR.

Reference 1 is available for NRC inspection as part of Unit 3 ITAAC 2.5.05.04 Completion Package (Reference 2).

ITAAC Finding Review

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of findings pertaining to the subject ITAAC and associated corrective actions. This review found there are no relevant ITAAC findings associated with this ITAAC. The ITAAC completion review is documented in the ITAAC Completion Package for ITAAC 2.5.05.04 (Reference 2) and is available for NRC review.

ITAAC Completion Statement

Based on the above information, SNC hereby notifies the NRC that ITAAC 2.5.05.04 was performed for VEGP Unit 3 and that the prescribed acceptance criteria were met.

Systems, structures, and components verified as part of this ITAAC are being maintained in their as-designed, ITAAC compliant condition in accordance with approved plant programs and procedures.

References (available for NRC inspection)

1. SV3-IIS-ITR-800572, Revision 0, "Unit 3 Incore Instrumentation System: ITAAC 2.5.05.04, Item 4, NRC Index Number: 572"
2. 2.5.05.04-U3-CP-Rev0, ITAAC Completion Package

Attachment A

***IIS Safety-Related Displays in the MCR**

Table 2.5.5-1	
*Equipment Name	*Safety-Related Display
Incore Thimble Assemblies (at least three assemblies in each core quadrant)	Core Exit Temperature ⁽¹⁾

(1) Only applies to the safety-related assemblies. There are at least two safety-related assemblies in each core quadrant.

* Excerpt from COL Table 2.5.5-1