



JUN 17 2022

Jamie M. Coleman
Regulatory Affairs Director
Vogtle 3 & 4

7825 River Road
Waynesboro, GA 30830
706-848-6926 tel

Docket No.: 52-025

ND-22-0470
10 CFR 52.99(c)(1)

U.S. Nuclear Regulatory Commission
Document Control Desk
Washington, DC 20555-0001

Southern Nuclear Operating Company
Vogtle Electric Generating Plant Unit 3
ITAAC Closure Notification on Completion of ITAAC 3.3.00.07ac [Index Number 791]

Ladies and Gentlemen:

In accordance with 10 CFR 52.99(c)(1), the purpose of this letter is to notify the Nuclear Regulatory Commission (NRC) of the completion of Vogtle Electric Generating Plant (VEGP) Unit 3 Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) Item 3.3.00.07ac [Index Number 791]. This ITAAC verified Class 1E electrical cables, communication cables associated with only one division, and raceways that route the Class 1E electrical cables and the communication cables are identified according to applicable color-coded Class 1E divisions in the radiologically controlled area of the auxiliary building. The closure process for this ITAAC is based on the guidance described in NEI-08-01, "Industry Guideline for the ITAAC Closure Process under 10 CFR Part 52", which is endorsed by the NRC in Regulatory Guide 1.215.

This letter contains no new NRC regulatory commitments. Southern Nuclear Operating Company (SNC) requests NRC staff confirmation of this determination and publication of the required notice in the Federal Register per 10 CFR 52.99.

If there are any questions, please contact Kelli Roberts at 706-848-6991.

Respectfully submitted,

Jamie M. Coleman
Regulatory Affairs Director Vogtle 3 & 4

Enclosure: Vogtle Electric Generating Plant (VEGP) Unit 3 ITAAC
Completion of ITAAC 3.3.00.07ac [Index Number 791]

JMC/CMK/sfr

To:

Southern Nuclear Operating Company/ Georgia Power Company

Mr. Peter P. Sena III

Mr. D. L. McKinney

Mr. H. Nieh

Mr. G. Chick

Mr. S. Stimac

Mr. P. Martino

Mr. D. Pitts

Mr. J.B. Williams

Mr. A. S. Parton

Ms. K. A. Roberts

Ms. J.M. Coleman

Mr. C. T. Defnall

Mr. C. E. Morrow

Mr. K. J. Drudy

Mr. J. M. Fisher

Mr. R. L. Beilke

Mr. S. Leighty

Ms. A. C. Chamberlain

Mr. J. C. Haswell

Document Services RTYPE: VND.LI.L06

File AR.01.02.06

Nuclear Regulatory Commission

Ms. M. Bailey

Mr. M. King

Mr. G. Bowman

Ms. A. Veil

Mr. C. P. Patel

Mr. G. J. Khouri

Mr. C. J. Even

Mr. B. J. Kemker

Ms. N. C. Coovert

Mr. C. Welch

Mr. J. Gaslevic

Mr. O. Lopez-Santiago

Mr. G. Armstrong

Mr. M. Webb

Mr. T. Fredette

Mr. C. Santos

Mr. B. Davis

Mr. J. Vasquez

Mr. J. Eargle

Ms. K. McCurry

Mr. J. Parent

Mr. B. Grimman

Mr. V. Hall

Oglethorpe Power Corporation

Mr. R. B. Brinkman
Mr. E. Rasmussen

Municipal Electric Authority of Georgia

Mr. J. E. Fuller
Mr. S. M. Jackson

Dalton Utilities

Mr. T. Bundros

Westinghouse Electric Company, LLC

Dr. L. Oriani
Mr. D. C. Durham
Mr. M. M. Corletti
Mr. Z. S. Harper
Ms. S.L. Zwack

Other

Mr. S. W. Kline, *Bechtel Power Corporation*
Ms. L. Matis, *Tetra Tech NUS, Inc.*
Dr. W. R. Jacobs, Jr., Ph.D., *GDS Associates, Inc.*
Mr. S. Roetger, *Georgia Public Service Commission*
Mr. R. L. Trokey, *Georgia Public Service Commission*
Mr. K. C. Greene, *Troutman Sanders*
Mr. S. Blanton, *Balch Bingham*

U.S. Nuclear Regulatory Commission
ND-22-0470 Enclosure
Page 1 of 3

**Southern Nuclear Operating Company
ND-22-0470
Enclosure**

**Vogtle Electric Generating Plant (VEGP) Unit 3
ITAAC Closure Notification on Completion of ITAAC 3.3.00.07ac [Index Number 791]**

ITAAC Statement

Design Commitment

7.a) Class 1E electrical cables, communication cables associated with only one division, and raceways that route the Class 1E electrical cables and the communication cables are identified according to applicable color-coded Class 1E divisions.

Inspections, Tests, Analyses

Inspections of the as-built Class 1E cables and the as-built raceways that route the Class 1E cables will be conducted.

Acceptance Criteria

c) Class 1E electrical cables, and communication cables associated with only one division, and the raceways that route these cables in the radiologically controlled area of the auxiliary building are identified by the appropriate color code.

ITAAC Determination Basis

Multiple ITAAC are performed to demonstrate that Class 1E electrical cables, communication cables associated with only one division, and raceways that route the Class 1E electrical cables and the communication cables are identified according to applicable color-coded Class 1E divisions. The subject ITAAC requires inspections of the as-built Class 1E cables, and the as-built raceways that route the Class 1E cables to confirm that Class 1E electrical cables, and communication associated with only one division, and the raceways that route these cables in the radiologically controlled area of the auxiliary building are identified by the appropriate color code.

The raceway and cable divisional color coding for identification purposes is described in APP-GW-E1-001, Electrical Systems Design Criteria (Reference 1). Installation specifications provided to the constructor identify the color coding criteria, consistent with the ITAAC commitment.

Class 1E electrical cables, communication cables associated with only one division, and raceways were installed in accordance with design drawings and installation specifications issued for construction, and work package requirements. Completed raceway installation, in-progress and completed cable installation, and completed cable terminations were inspected to ensure the color coding installation specifications are satisfied. Inspections were performed in accordance with the Construction Quality Verification Program 26139-000-4MP-T81C-N7101 (Reference 2). The completed inspection records document the satisfactory color coding of the Class 1E electrical cables, communication cables associated with only one division, and raceways.

Cable Separation Report (Reference 3) identifies the inspection reports associated with the cable and raceway color coding inspections, and confirms that the Class 1E electrical cables, and communication cables associated with only one division, and the raceways that route these cables in the radiologically controlled area of the auxiliary building are identified by the appropriate color code.

Cable Separation Report (Reference 3) is available for NRC inspection as part of the Unit 3 ITAAC 3.3.00.07ac Completion Package (Reference 4).

ITAAC Finding Review

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all ITAAC findings and associated corrective actions. This review found no relevant ITAAC findings associated with this ITAAC. The ITAAC completion review is documented in the ITAAC Completion Package for ITAAC 3.3.00.07ac (Reference 4) and is available for NRC review.

ITAAC Completion Statement

Based on the above information, SNC hereby notifies the NRC that ITAAC 3.3.00.07ac was performed for VEGP Unit 3 and that the prescribed acceptance criteria are met.

Systems, structures, and components verified as part of this ITAAC are being maintained in their as-designed, ITAAC compliant condition in accordance with approved plant programs and procedures.

References (available for NRC inspection)

1. APP-GW-E1-001, Electrical Systems Design Criteria
2. 26139-000-4MP-T81C-N7101, Bechtel Construction Quality Verification Program
3. SV3-1200-ITR-AUXRD, Unit 3 Cable Separation Report for the Radiologically Controlled Area of the Auxiliary Building
4. 3.3.00.07ac-U3-CP-Rev0, ITAAC Completion Package