



## Hot Lab Decommission Survey & Wipes

DATE: 06/25/2024

TECH(s): Phil Kiersznowski & Ally Steward

SURVEY METER USED: Ludlum Model 3 Pancake 48619

WIPE COUNTER USED: CRC-55t

AREA MONITOR BACKGROUND: 0.02 mR/hr

WELL COUNTER BACKGROUND: 240 cpm

WELL COUNTER EFFICENCY: 31%

AREA	NUMBER	mR/hr	CPM
Thyroid probe floor	1	0.02	267
Refrigerator floor	2	0.01	280
Food prep area	3	0.01	309
Well counter #1 tabletop	4	0.01	251
NMIS tabletop	5	0.02	267
Dose calibrator area	6	0.02	273
L block area	7	0.02	268
Open table space	8	0.01	270
Sink area	9	0.01	266

Dose drop off area	10	0.01	234
Blood Area tabletop	11	0.02	252
Well counter #2 tabletop	12	0.01	246
Centrifuge area	13	0.01	270
Decay storage room floor area 1	14	0.01	234
Decay storage room floor area 2	15	0.02	218
Floor area 1	16	0.01	254
Floor area 2	17	0.01	227
Floor area 3	18	0.01	252
Floor area 4	19	0.01	240
Microwave	20	0.01	230

\*All sealed sources have been relocated from the old hot lab location to the newly authorized location(s) of use.

\*All radioactive materials and radiation warning signage has been removed.

\*Refrigerators shown in sketch have been relocated to the new areas of use.

TECHNOLOGIST SIGNATURE: Ally Steward

TECHNOLOGIST SIGNATURE: [Signature]

RSO SIGNATURE: John C. Keller

ADMIN REPRESENTATIVE: Meg Frizzola

