

James A. FitzPatrick
Nuclear Power Plant
268 Lake Road
P.O. Box 41
Lycoming, New York 13093
315-342-3840



Michael J. Colomb
Site Executive Officer

October 22, 1999
JAFP-99-0284

U.S. Nuclear Regulatory Commission
Attn: Document Control Desk
Mail Station P1-137
Washington, D.C. 20555

SUBJECT: James A. FitzPatrick Nuclear Power Plant
Docket No. 50-333
**Change to Commitment Made in Response to NRC Bulletin 96-03
Potential Plugging of ECCS Suction Strainers**

Reference: NYPA Letter, M. J. Colomb to the NRC, "Information Regarding NRC
Bulletin 96-03 Potential Plugging of ECCS Suction Strainers," (JAFP-
98-0306), dated September 16, 1998.

Dear Sir:

The Authority is revising a commitment made in the reference letter. Specifically, the Authority previously committed to desludge the torus and inspect the ECCS suction strainers during the R14/C15 Refueling Outage (RFO). This RFO is scheduled to commence in Fall 2000. The Authority now plans to desludge the torus every other RFO. This is based on the margin in the allowance for sludge accumulation in the design calculations, Foreign Material Exclusion (FME) Controls, Suppression Pool cleanliness, future inspections plans, and the installation of large capacity passive strainers for the Emergency Core Cooling Systems during the R13/C14 RFO.

The Authority will inspect the ECCS suction strainers and supporting structures during the R14/C15 RFO. The Authority believes that adequate controls are in place which ensure suppression pool cleanliness.

Based on the above, implementing this commitment change will not adversely affect Emergency Core Cooling System (ECCS) performance and the ECCS will continue to perform the safety function of long-term decay heat removal following a Loss of Coolant Accident. The Authority has concluded that no safety concerns exist with this commitment change.

A001

PDR A Doc 1

U.S. Nuclear Regulatory Commission
Attn: Document Control Desk
Subject: Information Regarding NRCB 96-03
Page -2-

Attachment 1 contains the commitment change made by the Authority in this letter.
If you have any questions, please contact Mr. George Tasick at (315) 349-6572.

Very Truly Yours,



Michael J. Colomb
Site Executive Officer

MJC:JJC:las

cc: Regional Administrator
U.S. Nuclear Regulatory Commission
475 Allendale Road
King of Prussia, PA 19406

Office of the Resident Inspector
U.S. Nuclear Regulatory Commission
P.O. Box 136
Lycoming, New York 13093

Mr. Guy Vissing, Project Manager
Project Directorate I
Division of Licensing Project Management
U.S. Nuclear Regulatory Commission
Mail Stop OWFN 8 C2
Washington, DC 20555

Attachment 1 to JAFP-99-0284

LIST OF COMMITMENTS

Commitment No.	Description	Due Date
JAFP-99-0284-01	The torus will be desludged.	Every Other RFO starting with the R15/C16 RFO.
JAFP-99-0284-02	The ECCS suction strainers and supporting structures will be inspected.	R14/C15 RFO.