

J. Bernie Beasley, Jr., P.E.  
Vice President  
Vogtle Project

Southern Nuclear  
Operating Company, Inc.  
40 Inverness Center Parkway  
P.O. Box 1296  
Birmingham, Alabama 35201

Tel 205.992.7119  
Fax 205.992.0403



November 1, 1999

LCV-1399

Docket No. 50-425

U. S. Nuclear Regulatory Commission  
ATTN: Document Control Desk  
Washington, D. C. 20555

Ladies and Gentlemen:

VOGTLE ELECTRIC GENERATING PLANT  
TECHNICAL SPECIFICATION REPORT 2-99-1  
NUMBER OF STEAM GENERATOR  
TUBES PLUGGED DURING 2R7

In accordance with the requirements of Vogtle Electric Generating Plant Technical Specification 5.6.10, Southern Nuclear Operating Company submits this report of the number of steam generator (SG) tubes plugged during the Unit 2 seventh maintenance/refueling outage (2R7).

As a result of the SG tube inservice inspections completed on October 22, 1999, a total of five (5) tubes were plugged. Three (3) of these tubes exceeded the Technical Specification tube plugging limit (40 percent of the nominal tube wall thickness). The remaining two (2) tubes were plugged as a precautionary measure.


<u>SG#</u>	<u>REQ'D TUBES PLUGGED</u>	<u>OTHER TUBES PLUGGED</u>
1	1	0
4	2	2
TOTALS	3	2

A001

U. S. Nuclear Regulatory Commission  
LCV-1399  
Page 2

Should there be any questions, please contact this office.

Sincerely,



J. B. Beasley, Jr

JBB/JPC

Attachment

cc: Southern Nuclear Operating Company  
Mr. J. T. Gasser  
Mr. M. Sheibani  
SNC Document Management

U. S. Nuclear Regulatory Commission  
Mr. L. A. Reyes, Regional Administrator  
Mr. Ramin R. Assa, Vogtle Project Manager, NRR  
Mr. J. Zeiler, Senior Resident Inspector, VEGP