



FPL

JUN 17 2005
L-2005-137
10 CFR 50.36

Dr. William D. Travers
Regional Administrator
U. S. Nuclear Regulatory Commission
Atlanta Federal Center
61 Forsyth Street, S. W., Suite 23T85
Atlanta, GA 30303

Re: Turkey Point Unit 3
Docket No. 50-250
Steam Generator Tube Plugging
Inservice Inspection 12-Month Special Report

In accordance with Turkey Point Technical Specification 4.4.5.5.b, the subject Special Report is submitted pursuant to Technical Specification 6.9.2 for Turkey Point Unit 3 as a result of the End of Cycle 20 (EOC 20) inservice inspection of steam generator tubes.

The Turkey Point Unit 3 Steam Generators (SGs) were inspected from October 5, 2004, through October 14, 2004. No tubes required plugging as a result of this examination. Tube plugging for each steam generator is summarized in the following table.

Turkey Point Unit 3 Steam Generator Tube Plugging

Steam Generator	SG 3A	SG 3B	SG 3C
Prior Tubes Plugged	47	69	53
EOC 20 Tubes Plugged	0	0	0
Total Tubes Plugged	47	69	53

The number and extent of tubes examined is 100% of all inservice tubes in row 3 and higher, in SGs 3A, 3B and 3C from tube end to tube end using bobbin coil technique. The bobbin coil technique was also used to examine the hot leg and cold leg straight sections of Rows 1 and 2 in all three SGs. The motorized rotating pancake coil techniques (Plus Point) were used to examine 100% of the hot leg tube expansion transitions in SGs 3A, 3B, 3C from 3 inches above to 2 inches below the secondary face of the hot leg tubesheet. Additional Plus Point examinations were performed in approximately 50% of the Row 1 and Row 2 U-bends and in approximately 50% of the hot leg straight section dings/dents and approximately 50% of the U-bend region dings/dents. This is shown in Attachment 1 under "Total Tubes Inspected" on the attached "Form NIS-BB OWNERS' DATA REPORT FOR EDDY CURRENT EXAMINATION RESULTS." The location and percent of wall thickness penetration of the indications is also summarized on the attached form under "Location Indications." Mechanical wear damage was sized using qualified sizing techniques. There were no corrosion type indications reported during this examination.

AD47

L-2005-137

Attachments 2, 3, and 4, indication reports for steam generators 3A, 3B and 3C respectively were used as source documents for preparation of the "Form NIS-BB."

Should there be any questions, please contact Walter Parker, Licensing Manager at (305) 246-6632.

Very truly yours,

A handwritten signature in black ink, appearing to read "Terry Jones", written in a cursive style.

Terry O. Jones
Vice President
Turkey Point Nuclear Plant

SM

Attachment

cc: USNRC, Document Control Desk, Washington, D.C.
Senior Resident Inspector, USNRC, Turkey Point Plant

ATTACHMENT 1

FORM NIS-BB OWNERS' DATA REPORT FOR EDDY CURRENT EXAMINATION RESULTS As required by the provisions of the ASME CODE RULES

EDDY CURRENT EXAMINATION RESULTS

PLANT: Turkey Point Unit 3
EXAMINATION DATE: October 5, 2004 to October 14, 2004

STEAM GENERATOR	TOTAL TUBES INSPECTED	TOTAL TUBES 20%-39%	TOTAL TUBES ≥40%, PIT & VOL	TUBES PREVENTIVELY PLUGGED (PTP)	TUBES PLUGGED THIS OUTAGE	TOTAL PLUGGED TUBES IN S/G
3E210A (Bobbin)	3167	3 ₍₁₎	0	0	0	See RPC
3E210B (Bobbin)	3145	3 ₍₁₎	0	0	0	See RPC
3E210C (Bobbin)	3161	16 ₍₁₎	0	0	0	See RPC
3E210A (RPC)	3167 ₍₂₎	0	0	0	0	47
3E210B (RPC)	3145 ₍₂₎	0	0	0	0	69
3E210C (RPC)	3161 ₍₂₎	0	0	0	0	53

LOCATION OF INDICATIONS (20% - 100%, PIT & VOL, WAR, PLP, SVI)

STEAM GENERATOR	AVB Bars	Tube Supports 1 thru 6 C/L	Tube Supports 1 thru 6 H/L	Freespan 6H thru 6C UBEND	Top of Tubesheet to #1 Support C/L	Top of Tubesheet to #1 Support H/L	Total Indications 20%-39%	Total Indications ≥40%, PIT & VOL
3E210A (Bobbin)	3 ₍₁₎	0	0	0	0	0	3 ₍₁₎	0
3E210B (Bobbin)	6 ₍₁₎	0	0	0	0	0	6 ₍₁₎	0
3E210C (Bobbin)	22 ₍₁₎	0	0	0	0	0	22 ₍₁₎	0
3E210A (RPC)	0	0	0	0	0	0	0	0
3E210B (RPC)	0	0	0	0	0	0	0	0
3E210C (RPC)	0	0	0	0	0	0	0	0

LOCATION OF INDICATIONS (1% - 19%)

STEAM GENERATOR	AVB Bars	Tube Supports 1 thru 6 C/L	Tube Supports 1 thru 6 H/L	Freespan 6H thru 6C UBEND	Top of Tubesheet to #1 Support C/L	Top of Tubesheet to #1 Support H/L	Total Indications 1%-19%	Total Indications 1%-39% Left in Service
3E210A (Bobbin)	14 ₍₁₎	0	0	0	0	0	See RPC	See RPC
3E210B (Bobbin)	24 ₍₁₎	0	0	0	0	0	See RPC	See RPC
3E210C (Bobbin)	67 ₍₁₎	0	0	0	0	0	See RPC	See RPC
3E210A (RPC)	0	0	1 ₍₂₎	0	1 ₍₂₎	1 ₍₂₎	17 ₍₁₎₍₂₎	20 ₍₁₎₍₂₎
3E210B (RPC)	0	1 ₍₂₎	1 ₍₂₎	0	0	0	26 ₍₁₎₍₂₎	32 ₍₁₎₍₂₎
3E210C (RPC)	0	0	1 ₍₂₎	0	1 ₍₂₎	0	69 ₍₁₎₍₂₎	91 ₍₁₎₍₂₎

Remarks:

- Mechanical wear damage at anti-vibration bars (AVB) was depth sized using qualified bobbin coil sizing technique.
- Mechanical wear damage at locations other than anti-vibration bars (AVB) was depth sized using qualified Plus Point™ rotating coil sizing technique.
- Includes tubes in the dent, low row U-bend, hot leg and cold leg tubesheet expansion transition programs.

ATTACHMENT 2

Turkey Point Unit 3: S/G A
Total Tubes with Bobbin 1-19½ TWD.

ROW	COL	VOLTS	DEG	CHN	IND	½TW	LOCATION	EXT	EXT	UTIL	1	UTIL	2	CAL	#	LEG	PROBE
24	10	0.31	147	P	2	TWD	9	AV4	-0.26	TEC	TEH			30		HOT	720UL
31	13	0.23	46	P	2	TWD	10	AV1	+0.23	TEC	TEH			27		HOT	720UL
33	15	0.39	154	P	2	TWD	15	AV3	+0.00	TEC	TEH			27		HOT	720UL
34	31	0.48	65	P	2	TWD	16	AV2	-0.02	TEC	TEH			22		HOT	720UL
31	41	0.31	102	P	2	TWD	11	AV4	+0.00	TEC	TEH			20		HOT	720UL
33	43	0.29	83	P	2	TWD	11	AV2	-0.21	TEC	TEH			20		HOT	720UL
22	44	0.28	100	P	2	TWD	10	AV4	-0.16	TEC	TEH			20		HOT	720UL
31	44	0.73	112	P	2	TWD	18	AV3	+0.34	TEC	TEH			21		HOT	720UL
		0.36	59	P	2	TWD	10	AV3	-0.36	TEC	TEH			21		HOT	720UL
28	59	0.63	58	P	2	TWD	16	AV3	-0.31	TEC	TEH			9		HOT	720UL
		0.36	103	P	2	TWD	10	AV4	+0.00	TEC	TEH			9		HOT	720UL
9	62	0.37	85	P	2	TWD	10	AV4	+0.22	TEC	TEH			13		HOT	720UL
38	65	0.63	56	P	2	TWD	16	AV3	-0.10	TEC	TEH			9		HOT	720UL
25	67	0.30	86	P	2	TWD	8	AV2	-0.43	TEC	TEH			9		HOT	720UL

Total Tubes : 12
Total Records: 14

Turkey Point Unit 3: S/G A
Total Tubes with Bobbin 20-39½ TWD.

ROW	COL	VOLTS	DEG	CHN	IND	½TW	LOCATION	EXT	EXT	UTIL	1	UTIL	2	CAL	#	LEG	PROBE
37	47	1.49	89	P	2	TWD	29	AV3	+0.10	TEC	TEH			11		HOT	720UL
30	52	0.86	103	P	2	TWD	21	AV3	-0.19	TEC	TEH			11		HOT	720UL
28	59	0.91	85	P	2	TWD	21	AV2	-0.38	TEC	TEH			9		HOT	720UL

Total Tubes : 3
Total Records: 3

Turkey Point Unit 3: S/G A
Total Tubes with Bobbin 40-100½ TWD, PIT and VOL.

ROW	COL	VOLTS	DEG	CHN	IND	½TW	LOCATION	EXT	EXT	UTIL	1	UTIL	2	CAL	#	LEG	PROBE
-----	-----	-------	-----	-----	-----	-----	----------	-----	-----	------	---	------	---	-----	---	-----	-------

Total Tubes : 0
Total Records: 0

Turkey Point Unit 3: S/G A
Total Tubes with Bobbin PTP.

ROW	COL	VOLTS	DEG	CHN	IND	½TW	LOCATION	EXT	EXT	UTIL	1	UTIL	2	CAL	#	LEG	PROBE
-----	-----	-------	-----	-----	-----	-----	----------	-----	-----	------	---	------	---	-----	---	-----	-------

Total Tubes : 0
Total Records: 0

Turkey Point Unit 3: S/G A
Total Tubes with RPC 1-19½ TWD.

ROW	COL	VOLTS	DEG	CHN	IND	½TW	LOCATION	EXT	EXT	UTIL	1	UTIL	2	CAL	#	LEG	PROBE
16	4	0.33	106	P	5	WAR	11	TSH	+1.42	TSH	TSH			969101	72	HOT	720PP
1	5	0.08	93	P	5	WAR	3	TSC	+3.77	TSC	TSC			969101	2	COLD	720PP
12	19	0.31	90	P	5	WAR	10	03H	-0.67	03H	03H			969101	65	HOT	720PP

Total Tubes : 3
Total Records: 3

Turkey Point Unit 3: S/G A
Total Tubes with RPC 20-39½ TWD.

ROW	COL	VOLTS	DEG	CHN	IND	½TW	LOCATION	EXT	EXT	UTIL	1	UTIL	2	CAL	#	LEG	PROBE
-----	-----	-------	-----	-----	-----	-----	----------	-----	-----	------	---	------	---	-----	---	-----	-------

Total Tubes : 0
Total Records: 0

PTP - Preventative Tube Plug
TWD - Through Wall Depth
WAR - Wear

ATTACHMENT 3

Turkey Point Unit 3: S/G B

Total Tubes with Bobbin 1-19% TWD.

ROW	COL	VOLTS	DEG	CHN	IND	WTW	LOCATION	EXT	EXT	UTIL	1	UTIL	2	CAL #	LEG	PROBE
26	20	0.47	149	P	2	TWD	16 AV4	+0.00	TEC	TEH				56	HOT	720UL
34	20	0.55	28	P	2	TWD	18 AV3	-0.59	TEC	TEH				56	HOT	720UL
32	27	0.38	38	P	2	TWD	10 AV2	-0.05	TEC	TEH				38	HOT	720UL
17	31	0.33	132	P	2	TWD	9 AV3	-0.52	TEC	TEH				44	HOT	720UL
		0.18	136	P	2	TWD	5 AV4	-0.19	TEC	TEH				44	HOT	720UL
34	31	0.28	127	P	2	TWD	7 AV4	-0.05	TEC	TEH				38	HOT	720UL
		0.65	82	P	2	TWD	16 AV3	+0.00	TEC	TEH				38	HOT	720UL
		0.53	97	P	2	TWD	13 AV2	-0.05	TEC	TEH				38	HOT	720UL
34	33	0.49	58	P	2	TWD	17 AV3	-0.05	TEC	TEH				37	HOT	720UL
41	34	0.37	33	P	2	TWD	10 AV2	+0.05	TEC	TEH				40	HOT	720UL
44	37	0.19	115	P	2	TWD	9 AV4	+0.13	TEC	TEH				39	HOT	720UL
30	42	0.51	45	P	2	TWD	13 AV1	+0.00	TEC	TEH				41	HOT	720UL
		0.86	56	P	2	TWD	19 AV2	+0.02	TEC	TEH				41	HOT	720UL
45	46	0.49	70	P	2	TWD	17 AV2	-0.07	TEC	TEH				42	HOT	720UL
40	47	0.56	116	P	2	TWD	14 AV3	+0.19	TEC	TEH				35	HOT	720UL
45	49	0.26	0	P	2	TWD	7 AV4	-0.12	TEC	TEH				33	HOT	720UL
34	52	0.41	73	P	2	TWD	10 AV4	-0.09	TEC	TEH				33	HOT	720UL
34	53	0.50	122	P	2	TWD	12 AV3	-0.42	TEC	TEH				33	HOT	720UL
42	53	0.38	94	P	2	TWD	10 AV4	-0.12	TEC	TEH				33	HOT	720UL
		0.50	47	P	2	TWD	12 AV3	+0.26	TEC	TEH				33	HOT	720UL
		0.33	53	P	2	TWD	8 AV3	-0.14	TEC	TEH				33	HOT	720UL
34	59	0.53	54	P	2	TWD	19 AV2	-0.16	TEC	TEH				32	HOT	720UL
		0.34	61	P	2	TWD	13 AV4	-0.16	TEC	TEH				32	HOT	720UL
34	73	0.34	43	P	2	TWD	13 AV2	-0.32	TEC	TEH				27	HOT	720UL

Total Tubes : 17

Total Records: 24

Turkey Point Unit 3: S/G B

Total Tubes with Bobbin 20-39% TWD.

ROW	COL	VOLTS	DEG	CHN	IND	WTW	LOCATION	EXT	EXT	UTIL	1	UTIL	2	CAL #	LEG	PROBE
30	42	1.17	114	P	2	TWD	24 AV3	+0.10	TEC	TEH				41	HOT	720UL
		0.96	89	P	2	TWD	21 AV4	-0.22	TEC	TEH				41	HOT	720UL
35	48	0.61	79	P	2	TWD	20 AV2	-0.09	TEC	TEH				34	HOT	720UL
		0.72	96	P	2	TWD	23 AV3	+0.14	TEC	TEH				34	HOT	720UL
34	53	0.91	103	P	2	TWD	20 AV1	+0.07	TEC	TEH				33	HOT	720UL
		1.03	100	P	2	TWD	22 AV2	+0.12	TEC	TEH				33	HOT	720UL

Total Tubes : 3

Total Records: 6

Turkey Point Unit 3: S/G B

Total Tubes with Bobbin 40% TWD, PIT and VOL.

ROW	COL	VOLTS	DEG	CHN	IND	WTW	LOCATION	EXT	EXT	UTIL	1	UTIL	2	CAL #	LEG	PROBE
-----	-----	-------	-----	-----	-----	-----	----------	-----	-----	------	---	------	---	-------	-----	-------

Total Tubes : 0

Total Records: 0

Turkey Point Unit 3: S/G B

Total Tubes with Bobbin PTP.

ROW	COL	VOLTS	DEG	CHN	IND	WTW	LOCATION	EXT	EXT	UTIL	1	UTIL	2	CAL #	LEG	PROBE
-----	-----	-------	-----	-----	-----	-----	----------	-----	-----	------	---	------	---	-------	-----	-------

Total Tubes : 0

Total Records: 0

Turkey Point Unit 3: S/G B

Total Tubes with RPC 1-19% TWD.

ROW	COL	VOLTS	DEG	CHN	IND	WTW	LOCATION	EXT	EXT	UTIL	1	UTIL	2	CAL #	LEG	PROBE
7	45	0.24	0	P	5	WAR	13 02C	+0.61	02C	02C		969101	1		COLD	720PP
33	73	0.07	0	P	5	WAR	6 02H	-0.70	02H	02H		969101	64		HOT	720PP

Total Tubes : 2

Total Records: 2

PTP - Preventative Tube Plug
TWD - Through Wall Depth
WAR - Wear

ATTACHMENT 3 continued

Turkey Point Unit 3: S/G B
Total Tubes with RPC 20-391 TWD.

ROW	COL	VOLTS	DEG	CHN	IND	1TW	LOCATION	EXT	EXT	UTIL	1	UTIL	2	CAL	#	LEG	PROBE
-----	-----	-------	-----	-----	-----	-----	----------	-----	-----	------	---	------	---	-----	---	-----	-------

Total Tubes : 0
Total Records: 0

Turkey Point Unit 3: S/G B
Total Tubes with RPC PTP.

ROW	COL	VOLTS	DEG	CHN	IND	1TW	LOCATION	EXT	EXT	UTIL	1	UTIL	2	CAL	#	LEG	PROBE
-----	-----	-------	-----	-----	-----	-----	----------	-----	-----	------	---	------	---	-----	---	-----	-------

Total Tubes : 0
Total Records: 0

PTP - Preventative Tube Plug
TWD - Through Wall Depth
WAR - Wear

ATTACHMENT 4

Turkey Point Unit 3: S/G C
Total Tubes with Bobbin 1-194 TWD.

ROW	COL	VOLTS	DEG	CHN	IND	TW	LOCATION	EXT	EXT	UTIL	1	UTIL	2	CAL	#	LEG	PROBE
24	11	0.25	85	P	2	TWD	7	AV4	+0.00	TEC	TEH			3		HOT	7200L
31	15	0.34	76	P	2	TWD	9	AV1	+0.02	TEC	TEH			5		HOT	7200L
30	18	0.44	131	P	2	TWD	12	AV1	-0.31	TEC	TEH			5		HOT	7200L
38	25	0.34	66	P	2	TWD	10	AV3	-0.11	TEC	TEH			9		HOT	7200L
40	25	0.78	94	P	2	TWD	19	AV3	-0.11	TEC	TEH			9		HOT	7200L
		0.51	90	P	2	TWD	14	AV2	-0.04	TEC	TEH			9		HOT	7200L
18	26	0.30	32	P	2	TWD	12	AV2	-0.09	TEC	TEH			14		HOT	7200L
39	28	0.23	42	P	2	TWD	11	AV4	+0.00	TEC	TEH			10		HOT	7200L
30	30	0.39	67	P	2	TWD	11	AV4	+0.09	TEC	TEH			9		HOT	7200L
		0.29	146	P	2	TWD	9	AV3	-0.11	TEC	TEH			9		HOT	7200L
		0.25	132	P	2	TWD	7	AV2	+0.18	TEC	TEH			9		HOT	7200L
		0.29	38	P	2	TWD	9	AV1	-0.02	TEC	TEH			9		HOT	7200L
30	31	0.71	74	P	2	TWD	18	AV3	+0.02	TEC	TEH			9		HOT	7200L
		0.59	126	P	2	TWD	16	AV2	+0.09	TEC	TEH			9		HOT	7200L
		0.57	72	P	2	TWD	15	AV1	-0.35	TEC	TEH			9		HOT	7200L
33	31	0.24	148	P	2	TWD	11	AV2	+0.00	TEC	TEH			10		HOT	7200L
34	31	0.77	101	P	2	TWD	19	AV2	+0.00	TEC	TEH			9		HOT	7200L
42	31	0.51	44	P	2	TWD	14	AV3	-0.07	TEC	TEH			9		HOT	7200L
33	32	0.29	55	P	2	TWD	13	AV4	+0.00	TEC	TEH			10		HOT	7200L
		0.44	128	P	2	TWD	18	AV2	+0.37	TEC	TEH			10		HOT	7200L
43	33	0.41	44	P	2	TWD	12	AV3	-0.04	TEC	TEH			9		HOT	7200L
35	35	0.50	71	P	2	TWD	14	AV3	+0.07	TEC	TEH			11		HOT	7200L
43	35	0.28	69	P	2	TWD	9	AV3	+0.09	TEC	TEH			11		HOT	7200L
21	38	0.38	75	P	2	TWD	19	AV3	+0.00	TEC	TEH			12		HOT	7200L
33	38	0.28	145	P	2	TWD	15	AV3	+0.00	TEC	TEH			12		HOT	7200L
24	43	0.19	134	P	2	TWD	6	AV2	-0.24	TEC	TEH			11		HOT	7200L
34	44	0.54	47	P	2	TWD	15	AV4	-0.07	TEC	TEH			11		HOT	7200L
		0.48	118	P	2	TWD	14	AV3	-0.02	TEC	TEH			11		HOT	7200L
40	44	0.25	57	P	2	TWD	13	AV3	-0.09	TEC	TEH			12		HOT	7200L
23	45	0.33	157	P	2	TWD	10	AV3	+0.33	TEC	TEH			11		HOT	7200L
30	45	0.20	46	P	2	TWD	11	AV2	+0.07	TEC	TEH			12		HOT	7200L
33	45	0.23	108	P	2	TWD	7	AV2	-0.29	TEC	TEH			11		HOT	7200L
34	45	0.23	31	P	2	TWD	13	AV2	+0.02	TEC	TEH			12		HOT	7200L
33	46	0.26	37	P	2	TWD	8	AV3	+0.00	TEC	TEH			11		HOT	7200L
40	46	0.19	113	P	2	TWD	11	AV4	+0.05	TEC	TEH			12		HOT	7200L
26	49	0.24	116	P	2	TWD	12	AV3	-0.07	TEC	TEH			23		HOT	7200L
35	49	0.64	51	P	2	TWD	17	AV4	+0.02	TEC	TEH			22		HOT	7200L
35	51	0.39	135	P	2	TWD	17	AV2	-0.20	TEC	TEH			23		HOT	7200L
34	52	0.26	144	P	2	TWD	12	AV3	+0.00	TEC	TEH			23		HOT	7200L
35	52	0.41	115	P	2	TWD	12	AV3	-0.15	TEC	TEH			22		HOT	7200L
45	52	0.17	92	P	2	TWD	8	AV4	+0.17	TEC	TEH			23		HOT	7200L
35	54	0.45	50	P	2	TWD	13	AV2	-0.18	TEC	TEH			22		HOT	7200L
		0.25	58	P	2	TWD	8	AV1	+0.07	TEC	TEH			22		HOT	7200L
39	54	0.45	79	P	2	TWD	13	AV3	-0.13	TEC	TEH			22		HOT	7200L
		0.31	108	P	2	TWD	9	AV4	-0.09	TEC	TEH			22		HOT	7200L
33	55	0.35	115	P	2	TWD	10	AV3	-0.18	TEC	TEH			24		HOT	7200L
39	55	0.47	45	P	2	TWD	13	AV2	+0.00	TEC	TEH			22		HOT	7200L
36	56	0.26	50	P	2	TWD	12	AV3	+0.11	TEC	TEH			25		HOT	7200L
24	57	0.41	53	P	2	TWD	18	AV2	+0.00	TEC	TEH			25		HOT	7200L
26	58	0.42	61	P	2	TWD	18	AV3	-0.13	TEC	TEH			25		HOT	7200L
24	59	0.26	94	P	2	TWD	8	AV3	-0.18	TEC	TEH			24		HOT	7200L
		0.43	28	P	2	TWD	12	AV2	-0.04	TEC	TEH			24		HOT	7200L
		0.43	124	P	2	TWD	12	AV1	+0.00	TEC	TEH			24		HOT	7200L
28	60	0.29	85	P	2	TWD	13	AV2	-0.22	TEC	TEH			25		HOT	7200L
30	60	0.21	38	P	2	TWD	10	AV2	-0.04	TEC	TEH			25		HOT	7200L
43	60	0.11	168	P	2	TWD	5	AV2	+0.07	TEC	TEH			25		HOT	7200L
30	61	0.30	50	P	2	TWD	13	AV4	+0.13	TEC	TEH			25		HOT	7200L
38	61	0.38	143	P	2	TWD	17	AV2	+0.04	TEC	TEH			25		HOT	7200L
21	62	0.33	31	P	2	TWD	10	AV1	-0.07	TEC	TEH			24		HOT	7200L
		0.25	48	P	2	TWD	7	AV2	-0.09	TEC	TEH			24		HOT	7200L
25	62	0.70	94	P	2	TWD	17	AV3	+0.02	TEC	TEH			24		HOT	7200L
		0.61	49	P	2	TWD	16	AV2	-0.11	TEC	TEH			24		HOT	7200L
24	63	0.48	58	P	2	TWD	19	AV2	+0.04	TEC	TEH			25		HOT	7200L
38	63	0.45	38	P	2	TWD	18	AV2	+0.17	TEC	TEH			25		HOT	7200L
38	65	0.73	110	P	2	TWD	18	AV2	+0.07	TEC	TEH			24		HOT	7200L
		0.42	132	P	2	TWD	12	AV3	+0.02	TEC	TEH			24		HOT	7200L
38	66	0.32	96	P	2	TWD	14	AV3	+0.07	TEC	TEH			25		HOT	7200L

Total Tubes : 52
Total Records: 67

PTP - Preventative Tube Plug
TWD - Through Wall Depth
WAR - Wear

ATTACHMENT 4 continued

Turkey Point Unit 3: S/G C
Total Tubes with Bobbin 20-39% TWD.

ROW	COL	VOLTS	DEG	CHN	IND	%TW	LOCATION	EXT	EXT	UTIL	1	UTIL	2	CAL #	LEG	PROBE
37	28	0.65	77	P	2	TWD	23	AV4						10	HOT	720UL
33	31	0.59	104	P	2	TWD	22	AV3						10	HOT	720UL
34	31	1.10	102	P	2	TWD	24	AV3						9	HOT	720UL
33	32	0.53	123	P	2	TWD	20	AV3						10	HOT	720UL
35	36	0.57	54	P	2	TWD	24	AV2						12	HOT	720UL
		0.46	146	P	2	TWD	21	AV3						12	HOT	720UL
21	38	0.52	78	P	2	TWD	23	AV2						12	HOT	720UL
34	41	0.97	94	P	2	TWD	23	AV1						11	HOT	720UL
		1.01	96	P	2	TWD	23	AV2						11	HOT	720UL
		0.99	97	P	2	TWD	23	AV3						11	HOT	720UL
		0.95	108	P	2	TWD	22	AV4						11	HOT	720UL
33	43	0.91	71	P	2	TWD	32	AV3						12	HOT	720UL
		0.60	94	P	2	TWD	25	AV2						12	HOT	720UL
30	45	0.41	105	P	2	TWD	20	AV3						12	HOT	720UL
28	48	1.18	97	P	2	TWD	33	AV2						23	HOT	720UL
40	55	0.58	64	P	2	TWD	23	AV3						23	HOT	720UL
26	58	0.92	93	P	2	TWD	29	AV2						25	HOT	720UL
		0.54	86	P	2	TWD	21	AV1						25	HOT	720UL
30	61	0.81	118	P	2	TWD	27	AV2						25	HOT	720UL
24	63	0.69	96	P	2	TWD	25	AV3						25	HOT	720UL
38	65	0.93	86	P	2	TWD	21	AV4						24	HOT	720UL
38	71	0.73	126	P	2	TWD	26	AV3						31	HOT	720UL

Total Tubes : 16
Total Records: 22

Turkey Point Unit 3: S/G C
Total Tubes with Bobbin 40-100% TWD, PIT and VOL.

ROW	COL	VOLTS	DEG	CHN	IND	%TW	LOCATION	EXT	EXT	UTIL	1	UTIL	2	CAL #	LEG	PROBE
-----	-----	-------	-----	-----	-----	-----	----------	-----	-----	------	---	------	---	-------	-----	-------

Total Tubes : 0
Total Records: 0

Turkey Point Unit 3: S/G C
Total Tubes with Bobbin PTP.

ROW	COL	VOLTS	DEG	CHN	IND	%TW	LOCATION	EXT	EXT	UTIL	1	UTIL	2	CAL #	LEG	PROBE
-----	-----	-------	-----	-----	-----	-----	----------	-----	-----	------	---	------	---	-------	-----	-------

Total Tubes : 0
Total Records: 0

Turkey Point Unit 3: S/G C
Total Tubes with RPC 1-19% TWD.

ROW	COL	VOLTS	DEG	CHN	IND	%TW	LOCATION	EXT	EXT	UTIL	1	UTIL	2	CAL #	LEG	PROBE	
32	19	0.11	134	P	5	WAR	5	03H						969101	68	HOT	720PP
42	63	0.10	0	P	5	WAR	5	TSC						969101	14	COLD	720PP

Total Tubes : 2
Total Records: 2

Turkey Point Unit 3: S/G C
Total Tubes with RPC 20-39% TWD.

ROW	COL	VOLTS	DEG	CHN	IND	%TW	LOCATION	EXT	EXT	UTIL	1	UTIL	2	CAL #	LEG	PROBE
-----	-----	-------	-----	-----	-----	-----	----------	-----	-----	------	---	------	---	-------	-----	-------

Total Tubes : 0
Total Records: 0

PTP - Preventative Tube Plug
TWD - Through Wall Depth
WAR - Wear