

Location of Disposal Area for Soils and Rock

1. Question: What is the length of the Railroad Track Extension? Answer: The length of track shown on Drawing SK-12198-004-003, Rev. 3 (The SUPP) is 11447 feet. The track starts where it ties to the Susquehanna Track with a Number 9 turnout. It ends at the Modular Laydown area with a bumper.
2. Question: Are there any Railroad Track Upgrades Planned? Answer: There are two additional bypass tracks that will be added to the new track.
 - One will be added by the batch plant and the second will be added at the end of the track by the Modular Lay down Area. These bypass tracks will be added so that a train can leave full cars and remove empty cars.
 - The bypass track by the batch plant will be sized to store 40 cars. Number 9 turnouts will be used to tie to the main track. The total length of this track is 2368 feet with two Number 9 turnouts.
 - The bypass track at the Modular Lay down area will be sized to store about 20 cars. It will start 210 feet from the end of the track to allow two engines to separate from the train and leave the plant. Number 9 turnouts will be used to tie to the main track. The total length of this track is 1268 feet with two Number 9 turnouts.
3. Question: Where is the disposal area for soils and rock? Answer: The location of a disposal area was not determined during conceptual design.