

WBN Unit 2 Appendix R

- Program Approved for Unit 1 and Unit 2 (SSER 18)
- Program Currently Includes Unit 1 and Unit 2 Equipment Required for Unit 1 Operation
- Program Being Revised to Include Unit 1 and Unit 2 Operation
- Unit 2 Being Constructed Using the Same Criteria as Unit 1
- Unit 1 Program Revised since SSER 18 to Reflect Plant Modifications
- Unit 2 Scope Based on Unit 1 Original Equipment Plus Modifications

WBN Unit 2 Appendix R

Summary of Program Changes Since 2001

Hardware

Protected Cables for 1A-A and 1B-B Component Cooling System Pumps Which Provide Cooling to Seal Water Hx'r for RCP #1 Seal Return

Deleted Thermal Detection In Valve Vaults

Add New Type/Location of Combustible Material

Add Suppression, Communication and Lighting Equipment

Address Cables Affected by Modifications

ERCW Pump Power Supply Cable Swap

Replace Unit 1 Vital Inverters and Add Spare Inverter

Added 480 Volt Vital Inverter

Anti-static Mat at Panels

WBN Unit 2 Appendix R

Summary of Program Changes Since 2001

Program Administration

Replacement/Surveillance Frequency of Fire Seals, Smoke Detectors, Batteries

Nuclear Assurance Audit Frequency

Removes testing of permanently locked doors

Adds/Deletes Missing or Duplicate components

Editorial Details (e.g., equipment locations, room names, room listings, etc)

Clarify Plant Operational Requirements