

December 7, 1979

Mr. Boyce H. Grier, Director
U. S. Nuclear Regulatory Commission
Region I
631 Park Avenue
King of Prussia, Pennsylvania 19406

Re: Nine Mile Point Unit 1
Docket 50-220
DPR-63

Dear Mr. Grier:

In my letter of November 7, 1979, a status regarding Inspection and Enforcement Bulletin 79-14 was provided. The attachment to this letter makes revisions to commitments made in that letter.

Very truly yours,

NIAGARA MOHAWK POWER CORPORATION



R. R. Schneider
Vice President - Electric Production

MGM/kmb
Attachment

12b

7912280619

NINE MILE POINT UNIT 1
NIAGARA MOHAWK POWER CORPORATION

REVISIONS TO COMMITMENTS
REGARDING INSPECTION AND ENFORCEMENT BULLETIN 79-14

A. Piping Systems within the Drywell

Niagara Mohawk will inspect piping systems within the drywell. For systems where Quality Assurance documentation and fabrication drawings exist, we will only verify the restraint location and design. An inspection covering all of the requirements of I&E Bulletin 79-14 will be performed for all other systems. The above inspection will be completed during the next outage at Nine Mile Point Unit 1, which is expected to be before March 31, 1980.

B. Minor Discrepancies

In Item 3 of our November 7, 1979 letter we committed to add a one-directional restraint in the recycle condensate demineralizer loop. Further investigation indicated that additional restraints in the area of the missing one were not previously included in the seismic model. The ability of these restraints to perform the function of the missing is presently being investigated. Should any modifications become necessary, we will report on them by February 15, 1979.

