





Commonwealth Edison
One First National Plaza, Chicago, Illinois
Address Reply to: Post Office Box 767
Chicago, Illinois 60690

50-237

Dresden Nuclear Power Station
R. R. #1
Morris, Illinois 60450

April 30, 1974



Mr. J. F. O'Leary, Director
Directorate of Licensing
U.S. Atomic Energy Commission
Washington, D.C. 20545

SUBJECT: SCRAM TESTING OF CONTROL ROD DRIVES C-5, B-8 AND E-9
ASSOCIATED WITH ACCUMULATOR NO. 25.

- References:
- 1) Letter from B. B. Stephenson to J. F. O'Leary dated April 18, 1974, concerning accumulator no. 25 scram outlet valve failure.
 - 2) Notification of Region III of AEC Regulatory Operations: Telephone: C. Brown, 1500 hours on April 10, 1974

Dear Mr. O'Leary:

On April 9, 1974, control rod drives C-5, B-8 and E-9 associated with accumulator no. 25 did not fully insert while scram testing. As described in the reference letter from B. B. Stephenson to J. F. O'Leary dated April 18, 1974, accumulator no. 25 was repaired and the associated drives were to be retested. On April 24, 1974, each drive was successfully scram tested. The results are as follows:

<u>Control Rod Drive Position</u>	<u>Accumulator Pressure</u>	<u>Time To Buffer</u>	<u>Time In Buffer</u>
E-9	1000	1.63 sec	0.64 sec
B-8	1000	1.84 sec	0.83 sec
C-5	1000	1.76 sec	0.43 sec

Sincerely,

B. B. Stephenson
Superintendent

BBS:JWW:jw

4167

1309

8/03030075