December 29, 1978

Verified Receipt (10): 0

Date 12/29/78

Time 1/5/
Initials Cym.

TO: U. S. Nuclear Regulatory Commission Office of Inspection and Enforcement

Region III

Attention: Tom Tambling

SUBJECT: Reportable Occurrence Per Technical Specification 6.9.8.f

Davis-Basse Unit 1 Mode 4, Power (MWT) = 0 and Load (MWE) = 0

During startup operations on December 28, 1978, the unit entered Mode 4 at 1720 hours. At 1930 hours, both Containment Spray Pump Motor Breakers were found to be racked out. The heatup was immediately stopped, and the breakers were racked in at 2025 hours. The apparent cause of this event was personnel error. Further investigation is in progress.

T. Tambling, NRC Region III, notified via telephone at 1000 hours on December 29, 1978.

Terry D. marray/ 1503

Terry D. Murray Station Superintendent Davis-Besse Nuclear Power Station Toledo Edison Company

TDM/JRL/1jk

50-34 p

100×10