



ATTACHMENT

CAUSE DESCRIPTION AND CORRECTIVE ACTIONS CONTINUED

To prevent this reoccurrence the following action has been taken:

1. For any work that requires concrete removal or earth removal, we will request from the Project Engineer civil, electrical, and piping drawings of that area.
2. Jack-Hammer operations in concrete will be performed slowly, removing a small amount of concrete, inspecting the area, etc.
3. Operators of Jack-Hammers will wear electricians' insulated gloves.
4. All earth removal in the protected area will be done by hand digging.