## APPENDIX A

## NOTICE OF VIOLATION

Virginia Electric and Power Company North Anna Unit 1

License Nos. NPF-4

Based on the NRC inspection April 21-25, 1980, certain of your activities were apparently not conducted in full compliance with NRC requirements as indicated below. These items have been categorized as described in correspondence to you dated December 31, 1974.

As required by 10 CFR 50 Appendix B Criteria XI as implemented by the Topical Quality Assurance Report VEP-3-A Section 17.2.11 written test procedures shall incorporate the requirements contained in applicable design documents. The Nuclear Power Station Quality Assurance Manual, section 11, paragraph 2.1 further requires that tests during the preoperational period shall demonstrate performance in accordance with design intent as described in the FSAR. FSAR section 7.3.1.3.5(i) and FSAR comment 7.4 both identify the design feature which requires two separate operator actions to reset any engineered safeguards feature (ESF) actuation causing equipment to revert to its normal mode of operation.

Contrary to the above, the North Anna Unit 1 preoperational test program had no provision to test the ESF reset design to assure its operation as described in FSAR section 7.3.1.3.5(i) and FSAR comment 7.4.

This is an infraction.