

Fort Calhoun Station

Table 2

Type B & C Penalties

Penetration	Description	As Found sccm	As Left sccm
M02	CVCS Letdown	18.2	18.2
M07	RCP Seal Leakoff	0.2	0.0
M08	Containment Sump Discharge	0.0	0.0
M11	Component Cooling	0.0	0.0
M14	Waste Gas from Containment	0.0	0.0
M15	Component Cooling	100.0	100.0
M18	Component Cooling	0.0	0.0
M19	Component Cooling	0.0	0.0
M20	RCDT Pumps Discharge	0.0	0.0
M22	SI Leakage Coolers Leakoff	0.0	0.0
M25	PQT Sample	0.6	0.6
M30	Cont Hydrogen Purge	50.8	50.8
M31	Cont Hydrogen Sampling	1.0	1.0
M38	Containment Pressure A	0.0	0.0
M39	Safety Injection Cooler	560.0	560.0
M40	Cont Hydrogen Sampling	0.0	0.0
M46	RM-050/051 Sample Return	0.6	0.6
M47	RM-050/051 Sample Supply	0.0	0.0
M50	Containment Pressure B	128.0	0.0
M51	Containment Pressure C	8.0	0.0
M52	Containment Pressure D	110.0	0.0
M53	Safety Injection Cooler	0.0	0.0
M57	Cont Hydrogen Sampling	400.0	6.0
M58	Cont Hydrogen Sampling	0.0	0.0
M69	Cont Hydrogen Purge	0.0	0.0
M72	Cont Pressurization	0.0	0.0
M80	Demineralized Water	0.0	0.0
M87	Containment Purge Disch	0.0	0.0
M-HVC-383-3	Containment Sump Suction	0.0	0.0
M-HVC-383-4	Containment Sump Suction	0.0	0.0
Totals		1377.4	737.2
In % Air Mass Per Day		0.0013	0.0007