




Department of Energy
Albuquerque Operations Office
P.O. Box 5400
Albuquerque, New Mexico 87115

APR 25 1989

RETURN ORIGINAL TO PDR, HQ.

Mr. Edward F. Hawkins
Licensing Branch 1
Uranium Recovery Field Office
Nuclear Regulatory Commission, Region IV
P.O. Box 25325
Denver, CO 80225



Dear Ed,

Enclosed for your information is one (1) copy of Project Interface Document (PID) No. 18-S-08, concerning Tuba City Phase II construction. The PID is considered to be a "Class III" change pursuant to Section 8.11 of the Remedial Action Plan.

If you have any questions or comments, please contact Michael Abrams of my staff at (505) 844-3941.

Sincerely,

Mark L. Matthews
Acting Project Manager
Uranium Mill Tailings Project Office

Enclosure

cc w/o enclosure:
D. Gillen, NRC-HQ
M. Scoutaris, UMTRA
E. Banks, JEG
J. Oldham, MK-F
R. Richey, UMTRA

8907050478 690425
PDR WASTE
WM-73 PNU

DESIGNATED ORIGINAL

Certified By Mary C. Hovel

0F02
1/1

89-0627



MORRISON
KNUDSEN

UMTRA PROJECT OFFICE
PROJECT INTERFACE DOCUMENT

7769U/0196U

Site	Tuba City	Date	5 April 1989	PID No.	18-S-08	Site No.	18	Vic Pro No.	
Originator and Location	D. Bolton, San Francisco	Phone	(415) 442-7586	Organization	IMKE	Answer By:		References:	
Subject	Tuba City, Specification Section 02935 - Seeding, Item 3.2							Subcontract:	
								Subcontract No:	

Description of Problem and Recommended Solution

☐ Clarification

☒ Change

Problem: The present specification requires that the mulch be placed immediately following seeding using a mulch crimper. Crimping leaves gaps between the crimping disks. The straw in these gaps is left on top of the ground and tends to blow away. The crimped straw stands straight up and these whiskers are believed to act as wicks drawing moisture out of the ground.

Solution: Disking the straw mulch prior to seeding will put the straw into the ground and provide even coverage of organic matter to hold moisture for the young plant's roots.

1. Delete Spec. Sec. 02935, Rev. 0, Item 3.2.C and replace with the following:
A. Prior to seeding and immediately following enrichment, mulch shall be applied at a rate of two (2) tons per acre to all areas selected for permanent cover and the mulch shall be disked into the soil.
2. Existing Item 3.2.A changes to Item 3.2.B and existing Item 3.2.B changes to Item 3.2.C.

Originator W. B. Smith Date 4-10-89
Signature _____

Disposition	☐ Approved	☐ Disapproved	☐ Approved as Noted
Criteria Changed (If Yes, DOE approval required)	☐ Yes	☒ No	

RAC Site Manager William W. Smith Date 4/18/89
RAC Project Control William W. Smith Date 4/18/89
RAC Engineering/Design William W. Smith Date 4/18/89
RAC Construction Engineer William W. Smith Date 4/17/89
Reviewed for Quality Requirements William W. Smith Date 4/18/89

Distribution	Name	Location	Name	Signature	Location	Date
RAC Site Mgr.	<u>E. L. Hines</u>		RAC Constr. Engr. Mgr.	<u>E. L. Hines</u>		
DOE Proj Engr.	<u>W. B. Smith</u>		RAC Qual. Mgr.	<u>W. B. Smith</u>		
TAC Site Mgr.	<u>E. L. Hines</u>		Other	<u>W. B. Smith</u>		
RAC Site Qual. Engr.	<u>W. B. Smith</u>					
RAC HSAE Mgr.	<u>W. B. Smith</u>					

☐ Attached
☐ Not Required
☐ DOE Approval Req.

0104C

MAK-067-MA(10/84)
Revision 1