May 3, 1982

Mr. A. Schwencer, Chief Licensing Branch #2 Division of Licensing U. S. Nuclear Regulatory Commission Washington, DC 20555



Subject: LaSalle County Station Units 1 & 2

Fire Protection Program

Fire Stops for Non-Segregated Phase Bus Duct Penetrations

NRC Docket Nos. 50-373 and 50-374

References (a): C. E. Sargent's letter to A. Schwencer

dated December 18, 1981.

(b): C. W. Schroeder's leter to A. Schwencer

dated February 25, 1982.

Dear Mr. Schwencer:

The purpose of this letter is to provide you with the results of the test which was scheduled per References (a) and (b).

On April 14, 1982, Tech-Sil successfully performed the fire test on a non-segregated phase bus duct penetration fire seal at Portland Cement Associated in Skokie, Illinois. Representatives of S&L and CECo witnessed the test. Tech-Sil submitted a preliminary fire test report to us on April 16, 1982.

Tech Sil conducted the fire test according to the ASTM E-119 time and temperature curve for three hours. During the 3-hour test, fire did not penetrate through the penetration seal, and fire did not occur on the unexposed surf of the penetration. Immediately following the fire test, Test- 1 performed two hose-stream tests in accordance with ANI and 18 634-1978 test requirements. Water did not penetrate the start of the hose-stream tests.

Since Tech Sil has successfully performed a fire test on a bus duct fire seal and has submitted a report, we have fulfilled our commitment to the NRC with regards to this item.

A. Schwencer - 2 -May 3, 1982 If there are any further questions in this matter, please contact this office. One (1) signed original and thirty-nine (39) cop. of this letter are enclosed for your use. Very truly yours, auscharden 5/3/82 C. W. Schroeder Nuclear Licensing Administrator 1 m

cc: NRC Resident Inspector

4025N