50-186

First	Second
RA	RC
DRA	EIC
ORP	SGA
DRS	01
DNMS	PAO
DRMA	
	V

UNIVERSITY OF MISSOURI RESEARCH REACTOR
OPERATIONS MONTHLY SUMMARY

June 1997

Prepared by: Operations Staff



DF01

The reactor operated continuously in June with the following exceptions: five shutdowns for scheduled maintenance and refueling; one unscheduled shutdown.

On June 30, a spurious wide range monitor (N.I. Channel #4) high power rod run-in occurred during a startup for a low-power experiment. The reactor power level was 10 kW at the time this occurred. No actual high power indication was observed on any instrumentation. Electronics technicians reseated connections and insulated the cover from the component housing inside the Channel #4 picoammeter. The instrument was tested satisfactorily and a startup was completed with no further problems of this type occurring.

Major maintenance items for the month included preparing depleted pool deionization bed "R" for disposal and loading new pool deionization bed "Y".

## UNSCHEDULED SHUTDOWNS

Date	No.	Type	Cause
6/30/97	1065	Rod Run-In	Spurious Channel #4 high power

## **OPERATION SUMMARY**

TOTAL HOURS OPERATED 204,802 HOURS AT FULL POWER THIS PERIOD 646 TOTAL HOURS AT FULL POWER 201,741 INTEGRATED POWER THIS PERIOD 269 MWD TOTAL INTEGRATED POWER 78,209 MWD	HOURS OPERATED THIS PERIOD 6		
TOTAL HOURS AT FULL POWER 201,741 INTEGRATED POWER THIS PERIOD 269 MWD	TOTAL HOURS OPERATED	204,802	
INTEGRATED POWER THIS PERIOD 269 MWD	HOURS AT FULL POWER THIS PERIOD		
	TOTAL HOURS AT FULL POWER	201,741	
TOTAL INTEGRATED POWER 78,209 MWD	INTEGRATED POWER THIS PERIOD	269	MWD
	TOTAL INTEGRATED POWER	78,209	MWD

## MAINTENANCE ACTIVITIES

06/02/97	Refueled - removed core 97-24, loaded core 97-25.
06/05/97	Dumped depleted pool DI bed "R", loaded new pool DI bed "Y".
06/09/97	Refueled - removed core 97-25, loaded core 97-26.
06/16/97	Refueled - removed core 97-26, loaded core 97-27.
06/23/97	Refueled - removed core 97-27, loaded core 97-28. Performed biennial facility/emergency support personnel emergency drill.
06/30/97	Refueled - removed core 97-28, loaded core 97-29.