Ray Centre Fle



UNITED STATES ATOMIC ENERGY COMMISSION

WASHINGTON, D.C. 20545

JUN 18 1969

50-301

R. S. Boyd, Assistant Director for Reactor Projects Division of Reactor Licensing (2)

VENDOR INSPECTION OF THE WESTINGHOUSE ELECTRIC CORPORATION, LESTER, PA.

The enclosed report of a vendor visit to the Westinghouse, Lester, Pa., fabrication shop is forwarded for information.

You will note our inspector identified two areas where compliance with specifications was questionable. The first, improper storage of low-hydrogen electrodes, has been resolved to our satisfaction by a tightening up on procedures. The second, involving stress relieving and magnetic particle testing of attachments to the steam generator heads, requires further Compliance followup.

We have determined that the steam generator heads were properly stress relieved and magnetic particle tested on all units except Turkey Point 4 and Indian Point 2. On these, the vendor has been unable to verify the procedures applied. We are pursuing this problem with the licensees to assure field testing is accomplished on these units. We will inform you of the results or any problems we experience.

Original Signed by

J. P. O'Reilly, Chief Reactor Inspection and Enforcement Branch Division of Compliance

Enclosure:

CO Report Nos. 50-261/69-5, 50-247/69-4, 50-250/69-6, 50-251/69-3, 50-244/69-6, 50-266/69-4, and 50-301/69-3

cc w/enclosure:

E. G. Case, DRS

S. Levine, DRL (6)

D. J. Skovholt, DRL (3)

L. Kornblith, Jr., CO

R. W. Kirkman, CO:I

B. H. Grier, CO:III

D. I. Walker, CO: IV

R. W. Smith, CO:V

F. J. Long, CO:II w/o encl REG Central File

> 8111030116 690618 PDR ADDCK 05000261 247 Q PDR